PINESTONE
DEVELOPMENT

Before Drywall Checklist

Nothing gets covered until every line is checked

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

STATUS: NOT READY — 64 of 65 tasks open; 7 required approval(s) not recorded. QC items checked: 1/163.

Required approvals before drywall (recorded inspection results)

- [ ] **Rough plumbing inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs); Nail plates at all pipes within 1-1/4 in. of framing face; Verify bored / notched framing within limits; Water heater rough: location, T&P discharge, pan, expansion; Frost-free hose bibs with backflow protection
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Gas piping rough / pressure test inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Gas piping rough: sizing, bonding, drips, shutoffs; Gas pressure test & tag
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Rough mechanical inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Gas piping rough: sizing, bonding, drips, shutoffs; Equipment locations: air handler, condenser, line set, condensate; Duct rough-in (trunks, branches, returns); Seal duct joints, seams & plenums (mastic); Line set, condensate & penetrations; Condensate drain & secondary protection; Bathroom 1: Bath exhaust fan: ducted to exterior termination; Bathroom 2: Bath exhaust fan: ducted to exterior termination; Range hood duct & make-up air; Dryer exhaust duct; Exterior terminations flashed & clear of openings
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Rough electrical inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Electrical walk: devices, fixtures, switching, cabinet layout; Branch circuit rough-in (boxes, wiring, home runs); Kitchen circuits & countertop receptacles; Bathroom 1: Bath circuits: 20A receptacle, GFCI, fan, lights; Bathroom 2: Bath circuits: 20A receptacle, GFCI, fan, lights; Laundry circuit(s); AFCI / GFCI protection plan per adopted NEC; Smoke & CO alarm locations (hardwired, interconnected); Cable protection: nail plates & bored-hole setbacks; Recessed lights: IC-rated, airtight, layout; Exterior receptacles & lighting; Bond metal water / gas piping
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Framing / rough building inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Framing QC walk; Fireblocking at plates, soffits, chases, stairs & penetrations
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Insulation / energy inspection** — Not requested
  AHJ inspection / approval · Requirement: Confirm with AHJ
  Complete before requesting: Air sealing: plates, penetrations, rims, windows, tubs; Wall insulation
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Pinestone pre-drywall QC sign-off** — Not requested
  Pinestone internal · Requirement: Required
  Complete before requesting: Pre-drywall photo & video record of every wall & ceiling; Pinestone pre-drywall walkthrough
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Framing & structure

0/14 done

- [ ] **Excavate footings / pier pads for new point loads** — Foundation / Crawlspace
  Waiting on prerequisites · HOLD until: Building permit issued
  - [ ] Size and depth per engineer / IRC R403
  - [ ] Bottom on undisturbed soil, no water
  - [ ] Reinforcement as specified

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

Before Drywall Checklist

Nothing gets covered until every line is checked

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Pour footings / set piers** — Concrete
  Waiting on prerequisites · HOLD until: Footing / pier inspection (pre-pour)

- [ ] **Sister / replace damaged floor joists** — Framing
  Waiting on prerequisites
  - [ ] Sister bears on the same supports as the original (full length) unless engineered
  - [ ] Fastening schedule met
  - [ ] Joist crowns aligned

- [ ] **Temporary shoring for bearing-wall removal** — Framing
  Waiting on prerequisites · HOLD until: Building permit issued

- [ ] **Install beam, posts & bearing per engineered design** — Framing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Beam size / plies / grade match the stamped design
  - [ ] Plies fastened per design
  - [ ] Bearing length at each end
  - [ ] Posts plumb and continuous to foundation

- [ ] **Verify continuous load path & squash blocks** — Framing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING

- [ ] **Attic access opening** — Framing
  Waiting on prerequisites

- [ ] **Straighten / plane walls & ceilings for flat drywall** — Framing
  Waiting on prerequisites
  - [ ] Kitchen cabinet walls within 1/8 in. in 8 ft
  - [ ] Tile walls flat for large-format tile
  - [ ] Ceiling joists planed / furred where crowned

- [ ] **Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses** — Framing
  Waiting on prerequisites
  - [ ] Shower walls plumb & flat
  - [ ] Niche framed to tile module, not on exterior wall
  - [ ] Curb / curbless recess per waterproofing system
  - [ ] Bench support framed

- [ ] **Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses** — Framing
  Waiting on prerequisites
  - [ ] Shower walls plumb & flat
  - [ ] Niche framed to tile module, not on exterior wall
  - [ ] Curb / curbless recess per waterproofing system
  - [ ] Bench support framed

- [ ] **Framing connectors & hardware (hangers, straps, hold-downs)** — Framing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Every hanger nail hole filled with specified nails
  - [ ] No drywall screws in connectors
  - [ ] Correct connector for lumber size
  - [ ] Corrosion-rated with treated lumber

- [ ] **Framing QC walk** — Pinestone (GC)
  Waiting on prerequisites
  - [ ] Plumb, level, square
  - [ ] Crowns aligned
  - [ ] Notches/bores within limits
  - [ ] Top plates tied where cut
  - [ ] Window/door ROs verified

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Engineer structural observation visit** — Engineer
  Waiting on prerequisites

- [ ] **Verify bored / notched framing within limits** — Framing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Stud holes/notches within limits
  - [ ] Top plates cut >50% tied with metal strap
  - [ ] Joist holes not in top/bottom 2 in. or near bearing
  - [ ] Over-cut members reinforced

Fireblocking, draftstopping & fire separation — 0/1 done

- [ ] **Fireblocking at plates, soffits, chases, stairs & penetrations** — Framing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [x] Plate penetrations (pipes, wires, flues) sealed with approved material
  - [ ] Soffits / drop ceilings blocked at walls
  - [ ] Stair stringers blocked top & bottom
  - [ ] Vertical chases blocked at each floor & ceiling
  - [ ] Concealed spaces >10 ft horizontally blocked

Plumbing & gas rough — 1/11 done

- [ ] **Plumbing layout walk with trade** — Pinestone (GC)
  Waiting on prerequisites
  - [ ] Fixture spec sheets on site
  - [ ] Fixture centerlines marked
  - [ ] Valve heights/locations marked
  - [ ] Water heater & manifold location set

- [ ] **DWV rough-in (drains, vents, cleanouts)** — Plumbing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Slope 1/4 in./ft (<=2-1/2 in.) or 1/8 in./ft (>=3 in.)
  - [ ] Cleanouts accessible
  - [ ] Vents rise before horizontal
  - [ ] Long-sweep fittings where required
  - [ ] Support spacing per material

- [ ] **Water supply rough-in (manifold, home runs, shutoffs)** — Plumbing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] PEX supported per manufacturer, no kinks
  - [ ] Stub-outs secured (drop-ear / brackets)
  - [ ] Hot on left
  - [ ] Manifold accessible and labeled

- [ ] **Nail plates at all pipes within 1-1/4 in. of framing face** — Plumbing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING

- [ ] **Kitchen plumbing rough (sink, DW, ice maker, pot filler)** — Plumbing
  Waiting on prerequisites
  - [ ] Sink drain height fits sink depth / disposal
  - [ ] Ice maker box located
  - [ ] Island venting method approved
  - [ ] Pot filler blocking & stub height

- [ ] **Laundry rough (washer box, standpipe, pan)** — Plumbing
  Waiting on prerequisites

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Water heater rough: location, T&P discharge, pan, expansion** — Plumbing
  Waiting on prerequisites
- [ ] **Frost-free hose bibs with backflow protection** — Plumbing
  Waiting on prerequisites
- [x] **DWV & water supply pressure tests** — Plumbing
  Complete · Completed 2026-11-10
- [ ] **Gas piping rough: sizing, bonding, drips, shutoffs** — Gas
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Pipe sized for total connected load & length
  - [ ] Appliance shutoff in same room within 6 ft
  - [ ] Sediment traps at appliances
  - [ ] CSST bonded per manufacturer/code
  - [ ] Striker plates on CSST
- [ ] **Gas pressure test & tag** — Gas
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING

HVAC & ventilation rough — 0/9 done

- [ ] **Load calculation & duct design (Manual J / S / D)** — HVAC
  Waiting on prerequisites
- [ ] **Equipment locations: air handler, condenser, line set, condensate** — HVAC
  Waiting on prerequisites
  - [ ] Service clearances per manufacturer
  - [ ] Attic air handler: platform, light, receptacle, walkway
  - [ ] Condenser location clear of windows/dryer vent
- [ ] **Duct rough-in (trunks, branches, returns)** — HVAC
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Flex pulled tight, supported, no kinks or compressions
  - [ ] Return path from every bedroom (return or transfer)
  - [ ] Boot locations clear of joists/cabinets
  - [ ] No ducts in exterior walls
- [ ] **Seal duct joints, seams & plenums (mastic)** — HVAC
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
- [ ] **Line set, condensate & penetrations** — HVAC
  Waiting on prerequisites
  - [ ] Suction line insulated
  - [ ] Penetrations sealed and flashed
  - [ ] Condensate trapped (where required) and sloped
- [ ] **Condensate drain & secondary protection** — HVAC
  Waiting on prerequisites
- [ ] **Range hood duct & make-up air** — HVAC
  Waiting on prerequisites
- [ ] **Dryer exhaust duct** — HVAC
  Waiting on prerequisites

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Exterior terminations flashed & clear of openings** — Pinestone (GC)
  Waiting on prerequisites
  - [ ] Each termination flashed (mounting block / roof jack)
  - [ ] Dampers move freely
  - [ ] Clearances from windows/doors per code/manufacturer

Electrical & low-voltage rough

0/11 done

- [ ] **Electrical walk: devices, fixtures, switching, cabinet layout** — Pinestone (GC)
  Waiting on prerequisites
  - [ ] Every receptacle/switch marked on studs
  - [ ] Fixture boxes centered on rooms/cabinets
  - [ ] Under-cabinet & vanity light locations
  - [ ] Dimmer/smart switch box depth
- [ ] **Branch circuit rough-in (boxes, wiring, home runs)** — Electrical
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Box depth set for finish (tile, wainscot)
  - [ ] Cable stapled within 12 in. of boxes
  - [ ] Cables not in contact with ducts/flue
  - [ ] Box fill within limits
- [ ] **Kitchen circuits & countertop receptacles** — Electrical
  Waiting on prerequisites
  - [ ] Two+ 20A small-appliance circuits
  - [ ] Dedicated DW, disposal, microwave, refrigerator (as specified)
  - [ ] Range circuit matches appliance
  - [ ] Island receptacle per adopted NEC edition
- [ ] **Laundry circuit(s)** — Electrical
  Waiting on prerequisites
- [ ] **AFCI / GFCI protection plan per adopted NEC** — Electrical
  Waiting on prerequisites
- [ ] **Smoke & CO alarm locations (hardwired, interconnected)** — Electrical
  Waiting on prerequisites
  - [ ] In each sleeping room
  - [ ] Outside each sleeping area
  - [ ] Each story incl. basement
  - [ ] CO alarm outside sleeping areas when fuel-burning appliance or attached garage
  - [ ] Interconnected
- [ ] **Cable protection: nail plates & bored-hole setbacks** — Electrical
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
- [ ] **Recessed lights: IC-rated, airtight, layout** — Electrical
  Waiting on prerequisites
- [ ] **Exterior receptacles & lighting** — Electrical
  Waiting on prerequisites
- [ ] **Bond metal water / gas piping** — Electrical
  Waiting on prerequisites
- [ ] **Photograph all wiring with tape references** — Pinestone (GC)
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

Bathrooms

0/12 done

- [ ] **Bathroom 1: Shower / tub valve rough: depth, height, pressure-balance** — Plumbing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Valve depth within manufacturer range for total wall thickness (backer + membrane + tile)
  - [ ] Plaster guard / test cap on
  - [ ] Valve centered & level
  - [ ] Shower head & handheld heights per layout
  - [ ] Blocking for valve & heads
- [ ] **Bathroom 2: Shower / tub valve rough: depth, height, pressure-balance** — Plumbing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Valve depth within manufacturer range for total wall thickness (backer + membrane + tile)
  - [ ] Plaster guard / test cap on
  - [ ] Valve centered & level
  - [ ] Shower head & handheld heights per layout
  - [ ] Blocking for valve & heads
- [ ] **Bathroom 1: Shower drain set for waterproofing system** — Plumbing
  Waiting on prerequisites
- [ ] **Bathroom 2: Shower drain set for waterproofing system** — Plumbing
  Waiting on prerequisites
- [ ] **Bathroom 1: Bath fixture rough: toilet, vanity, tub filler** — Plumbing
  Waiting on prerequisites
  - [ ] Toilet flange at rough distance from FINISHED wall
  - [ ] Flange height accounts for finished floor
  - [ ] Vanity drain/supplies at spec heights
  - [ ] Freestanding tub drain location verified
- [ ] **Bathroom 2: Bath fixture rough: toilet, vanity, tub filler** — Plumbing
  Waiting on prerequisites
  - [ ] Toilet flange at rough distance from FINISHED wall
  - [ ] Flange height accounts for finished floor
  - [ ] Vanity drain/supplies at spec heights
  - [ ] Freestanding tub drain location verified
- [ ] **Bathroom 1: Bath exhaust fan: ducted to exterior termination** — HVAC
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Duct terminates OUTDOORS (roof/wall cap with damper), not into attic or soffit
  - [ ] Smooth / rigid duct, short and sloped to exterior
  - [ ] Duct insulated in unconditioned space
  - [ ] Fan rated airflow meets required rate
- [ ] **Bathroom 2: Bath exhaust fan: ducted to exterior termination** — HVAC
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Duct terminates OUTDOORS (roof/wall cap with damper), not into attic or soffit
  - [ ] Smooth / rigid duct, short and sloped to exterior
  - [ ] Duct insulated in unconditioned space
  - [ ] Fan rated airflow meets required rate
- [ ] **Bathroom 1: Bath circuits: 20A receptacle, GFCI, fan, lights** — Electrical
  Waiting on prerequisites
  - [ ] 20A bath receptacle circuit
  - [ ] GFCI protection
  - [ ] Receptacle within 36 in. of each basin
  - [ ] Fan circuit & switching / humidity control
  - [ ] Light fixtures rated for damp/wet location in shower zone

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Bathroom 2: Bath circuits: 20A receptacle, GFCI, fan, lights** — Electrical
  Waiting on prerequisites
  - [ ] 20A bath receptacle circuit
  - [ ] GFCI protection
  - [ ] Receptacle within 36 in. of each basin
  - [ ] Fan circuit & switching / humidity control
  - [ ] Light fixtures rated for damp/wet location in shower zone

- [ ] **Bathroom 1: Bath blocking verification (glass, grab bars, niche, accessories)** — Framing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING

- [ ] **Bathroom 2: Bath blocking verification (glass, grab bars, niche, accessories)** — Framing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING

Backing & blocking — 0/2 done

- [ ] **Backing & blocking (cabinets, TV, rails, fans, hardware)** — Framing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Grab-bar / future grab-bar blocking at toilets and showers
  - [ ] Towel bars, TP holders, robe hooks
  - [ ] Shower door & curtain rod
  - [ ] Wall-hung vanity / floating shelves
  - [ ] TV mounts
  - [ ] Handrail brackets
  - [ ] Ceiling fans (fan-rated boxes)
  - [ ] Door stops / heavy mirrors

- [ ] **Kitchen backing (upper cabinets, hood, island anchoring)** — Framing
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING

Air sealing & insulation — 0/2 done

- [ ] **Air sealing: plates, penetrations, rims, windows, tubs** — Insulation
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Top/bottom plates sealed to drywall plane
  - [ ] Wire & pipe penetrations sealed
  - [ ] Rim joists sealed
  - [ ] Window/door shims gaps foamed (low expansion)
  - [ ] Air barrier behind tubs/showers on exterior walls
  - [ ] Attic hatch gasketed

- [ ] **Wall insulation** — Insulation
  Waiting on prerequisites · HOLD until: Rough plumbing inspection; Gas piping rough / pressure test inspection; Rough mechanical inspection; Rough electrical inspection; Framing / rough building inspection · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Full-depth, no gaps / voids / compression (Grade I)
  - [ ] Split around wiring and pipes, not compressed behind
  - [ ] Behind tubs, boxes and in corners/headers
  - [ ] R-value labels / certificate posted

Records & Pinestone walkthrough — 0/3 done

- [ ] **Record dimensions of concealed items (valves, blocking, boxes)** — Pinestone (GC)
  Waiting on prerequisites

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Pre-drywall photo & video record of every wall & ceiling** — Pinestone (GC)
  Waiting on prerequisites · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Each wall photographed with room label & tape measure
  - [ ] Ceilings photographed
  - [ ] Video walkthrough saved
  - [ ] Photos attached to tasks / backup file

- [ ] **Pinestone pre-drywall walkthrough** — Pinestone (GC)
  Waiting on prerequisites
  - [ ] All rough inspections passed (see Inspections)
  - [ ] Nail plates everywhere within 1-1/4 in.
  - [ ] Fireblocking & penetrations sealed
  - [ ] Blocking for every accessory
  - [ ] Valve depths verified against tile wall thickness
  - [ ] Box depths match finish
  - [ ] Ducts sealed, boots secured
  - [ ] Bath fans terminate outdoors
  - [ ] Smoke/CO locations roughed
  - [ ] Insulation complete, no gaps
  - [ ] Photo record complete

Override log (work allowed to proceed WITHOUT approval)

2 record(s)

2026-11-10 ACTIVE — "Interior demolition to studs" proceeded before "Building permit issued" (status then: Not requested). Reason: Inspector OK by phone, card Friday. By: Pinestone.

2026-11-10 ACTIVE — "Interior demolition to studs" proceeded before "Hazardous materials clearance (asbestos / lead / mold)" (status then: Not requested). Reason: Inspector OK by phone, card Friday. By: Pinestone.

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.