PINESTONE
DEVELOPMENT

Incomplete & Blocked Work

What is stopped, what is held, what is ready

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

2 of 161 applicable tasks complete (1%)

Legend: ☐ open ☑ complete ⊟ not applicable HOLD = required inspection/approval not yet recorded as passed.

Blocked (manual hold) — 1 task

☐ **Field measure & as-built floor plan** — Pinestone (GC)
Blocked · Reason: Waiting on attic access
- ☐ Ceiling heights recorded
- ☐ Window/door sizes recorded
- ☐ Joist direction and bearing walls marked

Notes: Ceilings 8'-2" typical; kitchen 7'-11"
Date _____ By _____ Notes _____

In progress — 1 task

☐ **Interior demolition to studs** — Demolition
In progress · PROCEEDING UNDER OVERRIDE (not approved): Building permit issued; Hazardous materials clearance (asbestos / lead / mold) · After: Hazardous materials assessment (asbestos / lead / mold); Dumpster & portable toilet; Shut off / make safe utilities in demo areas; Protect retained items (floors, windows, trees, equipment) (+1 more)
- ☐ Bearing walls identified and NOT removed
- ☐ Retained items protected
- ☐ No debris in crawlspace / ducts

Date _____ By _____ Notes _____

Ready to start — 3 tasks

☐ **Hazardous materials assessment (asbestos / lead / mold)** — Hazmat / Abatement
Ready to start
- ☐ Asbestos survey of materials to be disturbed
- ☐ Lead determination for pre-1978 home
- ☐ Mold assessment if visible growth
- ☐ Reports filed in project

Date _____ By _____ Notes _____

☐ **Protect retained items (floors, windows, trees, equipment)** — Pinestone (GC)
Ready to start
- ☐ Retained hardwood covered
- ☐ Retained windows protected
- ☐ Tree root zones protected
- ☐ Neighbor property protected

Date _____ By _____ Notes _____

☐ **Crawlspace moisture & framing assessment** — Pinestone (GC)
Ready to start · PHOTOGRAPH BEFORE CONCEALING
- ☐ Moisture content of sill, joists, girders recorded
- ☐ Joist clearance to grade checked (18 in. / 12 in. girders)
- ☐ Signs of water entry mapped
- ☐ Dryer, bath fan, plumbing vents not terminating in crawl

Date _____ By _____ Notes _____

Waiting on prerequisites — 154 tasks

☐ **Finalize scope of work & selections schedule** — Pinestone (GC)
Waiting on prerequisites · After: Field measure & as-built floor plan
Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Engage engineer: structural design / stamped letter** — Engineer
  Waiting on prerequisites · After: Field measure & as-built floor plan
  Date _____ By _____ Notes _____

- [ ] **Permit drawings / scope plans** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  Date _____ By _____ Notes _____

- [ ] **Apply for building permit & coordinate trade permits** — Pinestone (GC)
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Permit drawings / scope plans
  Date _____ By _____ Notes _____

- [ ] **Utility coordination: temp power, disconnects, accounts** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  Date _____ By _____ Notes _____

- [ ] **Schedule trades; verify licenses & insurance** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  Date _____ By _____ Notes _____

- [ ] **Order long-lead items (windows, doors, cabinets, tile, equipment)** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  Date _____ By _____ Notes _____

- [ ] **Owner selections approved & signed** — Owner
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  Date _____ By _____ Notes _____

- [ ] **Post permit card, jobsite sign, lockbox** — Pinestone (GC)
  Waiting on prerequisites · HOLD until: Building permit issued · After: Apply for building permit & coordinate trade permits
  Date _____ By _____ Notes _____

- [ ] **Dumpster & portable toilet** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  Date _____ By _____ Notes _____

- [ ] **Shut off / make safe utilities in demo areas** — Electrical
  Waiting on prerequisites · After: Utility coordination: temp power, disconnects, accounts
  Date _____ By _____ Notes _____

- [ ] **Lead-safe containment setup (RRP)** — Hazmat / Abatement
  Waiting on prerequisites · After: Hazardous materials assessment (asbestos / lead / mold)
  Date _____ By _____ Notes _____

- [ ] **Jobsite safety setup** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  Date _____ By _____ Notes _____

- [ ] **Remove abandoned wiring, piping & ductwork** — Demolition
  Waiting on prerequisites · After: Interior demolition to studs
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Debris removal & broom clean** — Demolition
  Waiting on prerequisites · After: Interior demolition to studs; Remove abandoned wiring, piping & ductwork
  Date _____ By _____ Notes _____

- [ ] **Post-demo photo documentation of all framing** — Pinestone (GC)
  Waiting on prerequisites · After: Debris removal & broom clean · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Post-demo structural & moisture assessment** — Pinestone (GC)
  Waiting on prerequisites · After: Debris removal & broom clean
  Date _____ By _____ Notes _____

- [ ] **Termite / WDI inspection & treatment** — Foundation / Crawlspace
  Waiting on prerequisites · After: Post-demo structural & moisture assessment
  Date _____ By _____ Notes _____

- [ ] **Update scope & change orders from discoveries** — Pinestone (GC)
  Waiting on prerequisites · After: Post-demo structural & moisture assessment
  Date _____ By _____ Notes _____

- [ ] **Excavate footings / pier pads for new point loads** — Foundation / Crawlspace
  Waiting on prerequisites · HOLD until: Building permit issued · After: Engage engineer: structural design / stamped letter; Post-demo structural & moisture assessment
  Date _____ By _____ Notes _____

- [ ] **Pour footings / set piers** — Concrete
  Waiting on prerequisites · HOLD until: Footing / pier inspection (pre-pour) · After: Excavate footings / pier pads for new point loads
  Date _____ By _____ Notes _____

- [ ] **Crawlspace access opening & door** — Framing
  Waiting on prerequisites · After: Crawlspace moisture & framing assessment
  Date _____ By _____ Notes _____

- [ ] **Sister / replace damaged floor joists** — Framing
  Waiting on prerequisites · After: Crawlspace moisture & framing assessment
  Date _____ By _____ Notes _____

- [ ] **Ground vapor retarder / crawlspace liner** — Foundation / Crawlspace
  Waiting on prerequisites · After: Termite / WDI inspection & treatment; Pour footings / set piers; Crawlspace moisture & framing assessment; Sister / replace damaged floor joists · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Seal crawlspace vents, rim, and penetrations** — Foundation / Crawlspace
  Waiting on prerequisites · After: Ground vapor retarder / crawlspace liner; DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs); Duct rough-in (trunks, branches, returns) (+1 more)
  Date _____ By _____ Notes _____

- [ ] **Crawlspace conditioning / dehumidification** — HVAC
  Waiting on prerequisites · After: Seal crawlspace vents, rim, and penetrations
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

Incomplete & Blocked Work

What is stopped, what is held, what is ready

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Crawlspace final QC & photo record** — Pinestone (GC)
  Waiting on prerequisites · After: Ground vapor retarder / crawlspace liner; Seal crawlspace vents, rim, and penetrations; Crawlspace conditioning / dehumidification; DWV & water supply pressure tests (+1 more) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Saw-cut & trench for underslab plumbing** — Concrete
  Waiting on prerequisites · HOLD until: Building permit issued · After: Debris removal & broom clean; Plumbing layout walk with trade
  Date _____ By _____ Notes _____

- [ ] **Underslab DWV / supply rough-in & test** — Plumbing
  Waiting on prerequisites · After: Saw-cut & trench for underslab plumbing · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Backfill, compact & vapor retarder in trenches** — Concrete
  Waiting on prerequisites · After: Underslab DWV / supply rough-in & test
  Date _____ By _____ Notes _____

- [ ] **Pour slab patches / infill** — Concrete
  Waiting on prerequisites · After: Backfill, compact & vapor retarder in trenches
  Date _____ By _____ Notes _____

- [ ] **Temporary shoring for bearing-wall removal** — Framing
  Waiting on prerequisites · HOLD until: Building permit issued · After: Engage engineer: structural design / stamped letter; Interior demolition to studs
  Date _____ By _____ Notes _____

- [ ] **Install beam, posts & bearing per engineered design** — Framing
  Waiting on prerequisites · After: Pour footings / set piers; Temporary shoring for bearing-wall removal · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Verify continuous load path & squash blocks** — Framing
  Waiting on prerequisites · After: Install beam, posts & bearing per engineered design · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Attic access opening** — Framing
  Waiting on prerequisites · After: Interior demolition to studs
  Date _____ By _____ Notes _____

- [ ] **Straighten / plane walls & ceilings for flat drywall** — Framing
  Waiting on prerequisites · After: Interior demolition to studs; Install beam, posts & bearing per engineered design
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses** — Framing
  Waiting on prerequisites · After: Interior demolition to studs; Straighten / plane walls & ceilings for flat drywall
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses** — Framing
  Waiting on prerequisites · After: Interior demolition to studs; Straighten / plane walls & ceilings for flat drywall
  Date _____ By _____ Notes _____

- [ ] **Framing connectors & hardware (hangers, straps, hold-downs)** — Framing
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment (+1 more) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

Incomplete & Blocked Work

What is stopped, what is held, what is ready

E2E — 77 Test St Full Gut

77 Test St, Nashville, TN 37206

AHJ: not set · Code: -

Generated Nov 10, 2026, 2:27 PM

- [ ] **Framing QC walk** — Pinestone (GC)
  Waiting on prerequisites · After: Interior demolition to studs; Attic access opening; Straighten / plane walls & ceilings for flat drywall; Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses (+2 more)
  Date _____ By _____ Notes _____

- [ ] **Engineer structural observation visit** — Engineer
  Waiting on prerequisites · After: Install beam, posts & bearing per engineered design; Verify continuous load path & squash blocks; Framing connectors & hardware (hangers, straps, hold-downs)
  Date _____ By _____ Notes _____

- [ ] **Plumbing layout walk with trade** — Pinestone (GC)
  Waiting on prerequisites · After: Owner selections approved & signed; Post-demo structural & moisture assessment
  Date _____ By _____ Notes _____

- [ ] **Sewer lateral camera & replacement** — Plumbing
  Waiting on prerequisites · After: Debris removal & broom clean
  Date _____ By _____ Notes _____

- [ ] **DWV rough-in (drains, vents, cleanouts)** — Plumbing
  Waiting on prerequisites · After: Sister / replace damaged floor joists; Pour slab patches / infill; Straighten / plane walls & ceilings for flat drywall; Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses (+2 more) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Water supply rough-in (manifold, home runs, shutoffs)** — Plumbing
  Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; Plumbing layout walk with trade · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Nail plates at all pipes within 1-1/4 in. of framing face** — Plumbing
  Waiting on prerequisites · After: DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Verify bored / notched framing within limits** — Framing
  Waiting on prerequisites · After: DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs); Duct rough-in (trunks, branches, returns); Branch circuit rough-in (boxes, wiring, home runs) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Shower / tub valve rough: depth, height, pressure-balance** — Plumbing
  Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; Water supply rough-in (manifold, home runs, shutoffs) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Shower / tub valve rough: depth, height, pressure-balance** — Plumbing
  Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; Water supply rough-in (manifold, home runs, shutoffs) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Shower drain set for waterproofing system** — Plumbing
  Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts)
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Shower drain set for waterproofing system** — Plumbing
  Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts)
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Bathroom 1: Bath fixture rough: toilet, vanity, tub filler** — Plumbing
  Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs)
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Bath fixture rough: toilet, vanity, tub filler** — Plumbing
  Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs)
  Date _____ By _____ Notes _____

- [ ] **Kitchen plumbing rough (sink, DW, ice maker, pot filler)** — Plumbing
  Waiting on prerequisites · After: Owner selections approved & signed; DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs)
  Date _____ By _____ Notes _____

- [ ] **Laundry rough (washer box, standpipe, pan)** — Plumbing
  Waiting on prerequisites · After: DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs)
  Date _____ By _____ Notes _____

- [ ] **Water heater rough: location, T&P discharge, pan, expansion** — Plumbing
  Waiting on prerequisites · After: Water supply rough-in (manifold, home runs, shutoffs)
  Date _____ By _____ Notes _____

- [ ] **Frost-free hose bibs with backflow protection** — Plumbing
  Waiting on prerequisites · After: Water supply rough-in (manifold, home runs, shutoffs)
  Date _____ By _____ Notes _____

- [ ] **DWV & water supply pressure tests** — Plumbing
  Waiting on prerequisites · After: DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs); Bathroom 1: Shower / tub valve rough: depth, height, pressure-balance; Bathroom 2: Shower / tub valve rough: depth, height, pressure-balance (+6 more) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Gas piping rough: sizing, bonding, drips, shutoffs** — Gas
  Waiting on prerequisites · After: Straighten / plane walls & ceilings for flat drywall; Plumbing layout walk with trade · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Gas pressure test & tag** — Gas
  Waiting on prerequisites · After: Gas piping rough: sizing, bonding, drips, shutoffs · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Load calculation & duct design (Manual J / S / D)** — HVAC
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  Date _____ By _____ Notes _____

- [ ] **Equipment locations: air handler, condenser, line set, condensate** — HVAC
  Waiting on prerequisites · After: Post-demo structural & moisture assessment; Load calculation & duct design (Manual J / S / D)
  Date _____ By _____ Notes _____

- [ ] **Duct rough-in (trunks, branches, returns)** — HVAC
  Waiting on prerequisites · After: Sister / replace damaged floor joists; Straighten / plane walls & ceilings for flat drywall; Load calculation & duct design (Manual J / S / D); Equipment locations: air handler, condenser, line set, condensate · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Seal duct joints, seams & plenums (mastic)** — HVAC
  Waiting on prerequisites · After: Duct rough-in (trunks, branches, returns) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Line set, condensate & penetrations** — HVAC
  Waiting on prerequisites · After: Equipment locations: air handler, condenser, line set, condensate
  Date _____ By _____ Notes _____

- [ ] **Condensate drain & secondary protection** — HVAC
  Waiting on prerequisites · After: Equipment locations: air handler, condenser, line set, condensate
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Bath exhaust fan: ducted to exterior termination** — HVAC
  Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Bath exhaust fan: ducted to exterior termination** — HVAC
  Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Range hood duct & make-up air** — HVAC
  Waiting on prerequisites · After: Owner selections approved & signed; Straighten / plane walls & ceilings for flat drywall
  Date _____ By _____ Notes _____

- [ ] **Dryer exhaust duct** — HVAC
  Waiting on prerequisites · After: Straighten / plane walls & ceilings for flat drywall
  Date _____ By _____ Notes _____

- [ ] **Exterior terminations flashed & clear of openings** — Pinestone (GC)
  Waiting on prerequisites · After: Gas piping rough: sizing, bonding, drips, shutoffs; Equipment locations: air handler, condenser, line set, condensate; Line set, condensate & penetrations; Bathroom 1: Bath exhaust fan: ducted to exterior termination (+3 more)
  Date _____ By _____ Notes _____

- [ ] **Electrical walk: devices, fixtures, switching, cabinet layout** — Pinestone (GC)
  Waiting on prerequisites · After: Owner selections approved & signed; Straighten / plane walls & ceilings for flat drywall
  Date _____ By _____ Notes _____

- [ ] **Service / panel upgrade: meter base, mast, grounding & bonding** — Electrical
  Waiting on prerequisites · After: Utility coordination: temp power, disconnects, accounts · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Branch circuit rough-in (boxes, wiring, home runs)** — Electrical
  Waiting on prerequisites · After: DWV rough-in (drains, vents, cleanouts); Duct rough-in (trunks, branches, returns); Electrical walk: devices, fixtures, switching, cabinet layout · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Kitchen circuits & countertop receptacles** — Electrical
  Waiting on prerequisites · After: Owner selections approved & signed; Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Bath circuits: 20A receptacle, GFCI, fan, lights** — Electrical
  Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Bathroom 2: Bath circuits: 20A receptacle, GFCI, fan, lights** — Electrical
  Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

- [ ] **Laundry circuit(s)** — Electrical
  Waiting on prerequisites · After: Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

- [ ] **AFCI / GFCI protection plan per adopted NEC** — Electrical
  Waiting on prerequisites · After: Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

- [ ] **Smoke & CO alarm locations (hardwired, interconnected)** — Electrical
  Waiting on prerequisites · After: Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

- [ ] **Cable protection: nail plates & bored-hole setbacks** — Electrical
  Waiting on prerequisites · After: Branch circuit rough-in (boxes, wiring, home runs) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Recessed lights: IC-rated, airtight, layout** — Electrical
  Waiting on prerequisites · After: Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

- [ ] **Exterior receptacles & lighting** — Electrical
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

- [ ] **Bond metal water / gas piping** — Electrical
  Waiting on prerequisites · After: Water supply rough-in (manifold, home runs, shutoffs); Gas piping rough: sizing, bonding, drips, shutoffs
  Date _____ By _____ Notes _____

- [ ] **Photograph all wiring with tape references** — Pinestone (GC)
  Waiting on prerequisites · After: Branch circuit rough-in (boxes, wiring, home runs); Cable protection: nail plates & bored-hole setbacks · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Fireblocking at plates, soffits, chases, stairs & penetrations** — Framing
  Waiting on prerequisites · After: DWV & water supply pressure tests; Gas piping rough: sizing, bonding, drips, shutoffs; Duct rough-in (trunks, branches, returns); Bathroom 1: Bath exhaust fan: ducted to exterior termination (+2 more) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Backing & blocking (cabinets, TV, rails, fans, hardware)** — Framing
  Waiting on prerequisites · After: Straighten / plane walls & ceilings for flat drywall; Water supply rough-in (manifold, home runs, shutoffs); Branch circuit rough-in (boxes, wiring, home runs) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Bath blocking verification (glass, grab bars, niche, accessories)** — Framing
  Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; Backing & blocking (cabinets, TV, rails, fans, hardware) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Bathroom 2: Bath blocking verification (glass, grab bars, niche, accessories)** — Framing
  Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; Backing & blocking (cabinets, TV, rails, fans, hardware) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Kitchen backing (upper cabinets, hood, island anchoring)** — Framing
  Waiting on prerequisites · After: Backing & blocking (cabinets, TV, rails, fans, hardware) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Air sealing: plates, penetrations, rims, windows, tubs** — Insulation
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment (+3 more) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Wall insulation** — Insulation
  Waiting on prerequisites · HOLD until: Rough plumbing inspection; Gas piping rough / pressure test inspection; Rough mechanical inspection; Rough electrical inspection; Framing / rough building inspection · After: Air sealing: plates, penetrations, rims, windows, tubs · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Record dimensions of concealed items (valves, blocking, boxes)** — Pinestone (GC)
  Waiting on prerequisites · After: Bathroom 1: Shower / tub valve rough: depth, height, pressure-balance; Bathroom 2: Shower / tub valve rough: depth, height, pressure-balance; Backing & blocking (cabinets, TV, rails, fans, hardware)
  Date _____ By _____ Notes _____

- [ ] **Pre-drywall photo & video record of every wall & ceiling** — Pinestone (GC)
  Waiting on prerequisites · After: Fireblocking at plates, soffits, chases, stairs & penetrations; Backing & blocking (cabinets, TV, rails, fans, hardware); Air sealing: plates, penetrations, rims, windows, tubs; Wall insulation · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Pinestone pre-drywall walkthrough** — Pinestone (GC)
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment (+39 more)
  Date _____ By _____ Notes _____

- [ ] **Drywall delivery: types & quantities verified** — Drywall
  Waiting on prerequisites · After: Order long-lead items (windows, doors, cabinets, tile, equipment)
  Date _____ By _____ Notes _____

- [ ] **Hang drywall (ceilings first)** — Drywall
  Waiting on prerequisites · HOLD until: Rough plumbing inspection; Gas piping rough / pressure test inspection; Rough mechanical inspection; Rough electrical inspection; Framing / rough building inspection; Insulation / energy inspection; Pinestone pre-drywall QC sign-off · After: Fireblocking at plates, soffits, chases, stairs & penetrations; Air sealing: plates, penetrations, rims, windows, tubs; Wall insulation; Pre-drywall photo & video record of every wall & ceiling (+2 more)
  Date _____ By _____ Notes _____

- [ ] **Attic insulation (blown / batts) with baffles & markers** — Insulation
  Waiting on prerequisites · After: Order long-lead items (windows, doors, cabinets, tile, equipment); Post-demo structural & moisture assessment; Hang drywall (ceilings first)
  Date _____ By _____ Notes _____

- [ ] **Tape, mud & sand to specified finish level** — Drywall
  Waiting on prerequisites · After: Hang drywall (ceilings first)
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Drywall QC with raking light** — Pinestone (GC)
  Waiting on prerequisites · After: Tape, mud & sand to specified finish level
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Tile backer / board system install** — Tile
  Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts); Bathroom 1: Shower / tub valve rough: depth, height, pressure-balance; Bathroom 1: Shower drain set for waterproofing system (+2 more)
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Tile backer / board system install** — Tile
  Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts); Bathroom 2: Shower / tub valve rough: depth, height, pressure-balance; Bathroom 2: Shower drain set for waterproofing system (+2 more)
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Shower pan: pre-slope & liner / membrane** — Tile
  Waiting on prerequisites · After: Bathroom 1: Shower drain set for waterproofing system; Bathroom 1: Tile backer / board system install · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Shower pan: pre-slope & liner / membrane** — Tile
  Waiting on prerequisites · After: Bathroom 2: Shower drain set for waterproofing system; Bathroom 2: Tile backer / board system install · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Waterproof walls, niche, bench, penetrations** — Tile
  Waiting on prerequisites · After: Bathroom 1: Tile backer / board system install; Bathroom 1: Shower pan: pre-slope & liner / membrane · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Waterproof walls, niche, bench, penetrations** — Tile
  Waiting on prerequisites · After: Bathroom 2: Tile backer / board system install; Bathroom 2: Shower pan: pre-slope & liner / membrane · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Flood test 24 hrs & photo record** — Tile
  Waiting on prerequisites · After: Bathroom 1: Waterproof walls, niche, bench, penetrations · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Flood test 24 hrs & photo record** — Tile
  Waiting on prerequisites · After: Bathroom 2: Waterproof walls, niche, bench, penetrations · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Bath floor tile substrate & uncoupling membrane** — Tile
  Waiting on prerequisites · After: Hang drywall (ceilings first)
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Bath floor tile substrate & uncoupling membrane** — Tile
  Waiting on prerequisites · After: Hang drywall (ceilings first)
  Date _____ By _____ Notes _____

- [ ] **Flash & seal all exterior penetrations** — Siding / Exterior
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment (+3 more)
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Condenser pad / stand, disconnect & whip** — HVAC
  Waiting on prerequisites · After: Line set, condensate & penetrations; Branch circuit rough-in (boxes, wiring, home runs)
  Date _____ By _____ Notes _____

- [ ] **House numbers visible from street** — Pinestone (GC)
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Lead-safe containment setup (RRP); Interior demolition to studs (+1 more)
  Date _____ By _____ Notes _____

- [ ] **Prime drywall** — Painting
  Waiting on prerequisites · After: Drywall QC with raking light
  Date _____ By _____ Notes _____

- [ ] **Install kitchen cabinets** — Cabinets
  Waiting on prerequisites · After: Kitchen backing (upper cabinets, hood, island anchoring); Drywall QC with raking light; Prime drywall
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Install vanity** — Cabinets
  Waiting on prerequisites · After: Bathroom 1: Bath blocking verification (glass, grab bars, niche, accessories); Prime drywall
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Install vanity** — Cabinets
  Waiting on prerequisites · After: Bathroom 2: Bath blocking verification (glass, grab bars, niche, accessories); Prime drywall
  Date _____ By _____ Notes _____

- [ ] **Countertop template** — Countertops
  Waiting on prerequisites · After: Install kitchen cabinets; Bathroom 1: Install vanity; Bathroom 2: Install vanity
  Date _____ By _____ Notes _____

- [ ] **Countertop install** — Countertops
  Waiting on prerequisites · After: Countertop template
  Date _____ By _____ Notes _____

- [ ] **Backsplash tile** — Tile
  Waiting on prerequisites · After: Branch circuit rough-in (boxes, wiring, home runs); Countertop install
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Bath wall & floor tile** — Tile
  Waiting on prerequisites · HOLD until: Bathroom 1: Shower waterproofing flood test · After: Bathroom 1: Bath circuits: 20A receptacle, GFCI, fan, lights; Bathroom 1: Tile backer / board system install; Bathroom 1: Waterproof walls, niche, bench, penetrations; Bathroom 1: Bath floor tile substrate & uncoupling membrane · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Bath wall & floor tile** — Tile
  Waiting on prerequisites · HOLD until: Bathroom 2: Shower waterproofing flood test · After: Bathroom 2: Bath circuits: 20A receptacle, GFCI, fan, lights; Bathroom 2: Tile backer / board system install; Bathroom 2: Waterproof walls, niche, bench, penetrations; Bathroom 2: Bath floor tile substrate & uncoupling membrane · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Grout, sealant at changes of plane, sealer** — Tile
  Waiting on prerequisites · After: Bathroom 1: Bath wall & floor tile
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

Incomplete & Blocked Work

What is stopped, what is held, what is ready

E2E — 77 Test St Full Gut

77 Test St, Nashville, TN 37206

AHJ: not set · Code: -

Generated Nov 10, 2026, 2:27 PM

- [ ] **Bathroom 2: Grout, sealant at changes of plane, sealer** — Tile
  Waiting on prerequisites · After: Bathroom 2: Bath wall & floor tile
  Date _____ By _____ Notes _____

- [ ] **Flooring prep: acclimation, moisture & flatness tests** — Flooring
  Waiting on prerequisites · After: Crawlspace final QC & photo record; Drywall QC with raking light · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Install LVP** — Flooring
  Waiting on prerequisites · After: Install kitchen cabinets; Flooring prep: acclimation, moisture & flatness tests
  Date _____ By _____ Notes _____

- [ ] **Hang interior doors** — Finish Carpentry
  Waiting on prerequisites · After: Prime drywall; Flooring prep: acclimation, moisture & flatness tests; Install LVP
  Date _____ By _____ Notes _____

- [ ] **Trim: base, casing, crown** — Finish Carpentry
  Waiting on prerequisites · After: Prime drywall; Install kitchen cabinets; Flooring prep: acclimation, moisture & flatness tests; Install LVP (+1 more)
  Date _____ By _____ Notes _____

- [ ] **Interior paint (caulk, fill, finish coats)** — Painting
  Waiting on prerequisites · After: Prime drywall; Trim: base, casing, crown
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Shower glass enclosure** — Glass
  Waiting on prerequisites · After: Bathroom 1: Grout, sealant at changes of plane, sealer
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Shower glass enclosure** — Glass
  Waiting on prerequisites · After: Bathroom 2: Grout, sealant at changes of plane, sealer
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Bath mirrors & accessories** — Finish Carpentry
  Waiting on prerequisites · After: Bathroom 1: Grout, sealant at changes of plane, sealer; Interior paint (caulk, fill, finish coats)
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Bath mirrors & accessories** — Finish Carpentry
  Waiting on prerequisites · After: Bathroom 2: Grout, sealant at changes of plane, sealer; Interior paint (caulk, fill, finish coats)
  Date _____ By _____ Notes _____

- [ ] **Plumbing trim-out (fixtures, valves, toilets)** — Plumbing
  Waiting on prerequisites · After: Bathroom 1: Install vanity; Bathroom 2: Install vanity; Countertop install; Bathroom 1: Grout, sealant at changes of plane, sealer (+2 more)
  Date _____ By _____ Notes _____

- [ ] **Electrical trim-out (devices, fixtures, panel directory)** — Electrical
  Waiting on prerequisites · After: Countertop install; Backsplash tile; Interior paint (caulk, fill, finish coats)
  Date _____ By _____ Notes _____

- [ ] **HVAC trim (grilles, registers, thermostat)** — HVAC
  Waiting on prerequisites · After: Interior paint (caulk, fill, finish coats)
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

Incomplete & Blocked Work

What is stopped, what is held, what is ready

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Appliance installation** — Pinestone (GC)
  Waiting on prerequisites · After: Countertop install; Plumbing trim-out (fixtures, valves, toilets); Electrical trim-out (devices, fixtures, panel directory)
  Date _____ By _____ Notes _____

- [ ] **Cabinet & door hardware, accessories** — Finish Carpentry
  Waiting on prerequisites · After: Install kitchen cabinets; Hang interior doors; Interior paint (caulk, fill, finish coats)
  Date _____ By _____ Notes _____

- [ ] **Final caulk & paint touch-up** — Painting
  Waiting on prerequisites · After: Trim: base, casing, crown; Interior paint (caulk, fill, finish coats); Plumbing trim-out (fixtures, valves, toilets); Electrical trim-out (devices, fixtures, panel directory) (+1 more)
  Date _____ By _____ Notes _____

- [ ] **Plumbing commissioning (leaks, flush, temps)** — Plumbing
  Waiting on prerequisites · After: Plumbing trim-out (fixtures, valves, toilets)
  Date _____ By _____ Notes _____

- [ ] **HVAC startup & commissioning** — HVAC
  Waiting on prerequisites · After: Condenser pad / stand, disconnect & whip; HVAC trim (grilles, registers, thermostat)
  Date _____ By _____ Notes _____

- [ ] **Electrical testing (GFCI/AFCI, polarity, alarms)** — Electrical
  Waiting on prerequisites · HOLD until: Electrical service release / utility reconnection · After: Electrical trim-out (devices, fixtures, panel directory)
  Date _____ By _____ Notes _____

- [ ] **Gas appliance startup & leak check** — Gas
  Waiting on prerequisites · HOLD until: Gas meter set / service release · After: Appliance installation; HVAC startup & commissioning
  Date _____ By _____ Notes _____

- [ ] **Verify bath fan, hood & dryer exhaust airflow** — Pinestone (GC)
  Waiting on prerequisites · After: Exterior terminations flashed & clear of openings; Electrical trim-out (devices, fixtures, panel directory)
  Date _____ By _____ Notes _____

- [ ] **Blower door / duct leakage testing** — Insulation
  Waiting on prerequisites · After: Electrical trim-out (devices, fixtures, panel directory); HVAC trim (grilles, registers, thermostat)
  Date _____ By _____ Notes _____

- [ ] **Water-intrusion check after rain** — Pinestone (GC)
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment
  Date _____ By _____ Notes _____

- [ ] **Crawlspace post-work humidity & sump check** — Pinestone (GC)
  Waiting on prerequisites · After: Crawlspace final QC & photo record; HVAC startup & commissioning
  Date _____ By _____ Notes _____

- [ ] **Pinestone internal punch walk** — Pinestone (GC)
  Waiting on prerequisites · After: Final caulk & paint touch-up; Plumbing commissioning (leaks, flush, temps); HVAC startup & commissioning; Electrical testing (GFCI/AFCI, polarity, alarms)
  Date _____ By _____ Notes _____

- [ ] **Complete punch items** — Pinestone (GC)
  Waiting on prerequisites · After: Pinestone internal punch walk
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

Incomplete & Blocked Work

What is stopped, what is held, what is ready

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Final construction clean & filter change** — Cleaning
  Waiting on prerequisites · After: Final caulk & paint touch-up; Complete punch items
  Date _____ By _____ Notes _____

- [ ] **Request & pass final inspections** — Pinestone (GC)
  Waiting on prerequisites · After: Plumbing commissioning (leaks, flush, temps); HVAC startup & commissioning; Electrical testing (GFCI/AFCI, polarity, alarms); Gas appliance startup & leak check (+1 more)
  Date _____ By _____ Notes _____

- [ ] **Handoff package: warranties, manuals, as-built photos, shutoffs** — Pinestone (GC)
  Waiting on prerequisites · After: Request & pass final inspections
  Date _____ By _____ Notes _____

- [ ] **Owner walkthrough & acceptance** — Owner
  Waiting on prerequisites · After: Final construction clean & filter change; Handoff package: warranties, manuals, as-built photos, shutoffs
  Date _____ By _____ Notes _____

- [ ] **Archive project: export backup file & PDFs** — Pinestone (GC)
  Waiting on prerequisites · After: Owner walkthrough & acceptance
  Date _____ By _____ Notes _____

Open inspections & approvals

- [ ] **Building permit issued** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Apply for building permit & coordinate trade permits
  1 active override(s) — work proceeding without this approval (see Overrides).
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Trade permits issued (electrical / plumbing / mechanical / gas)** — Not requested
  AHJ inspection / approval · Requirement: Confirm with AHJ
  Complete before requesting: Apply for building permit & coordinate trade permits
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Hazardous materials clearance (asbestos / lead / mold)** — Not requested
  Third party · Requirement: Required
  Complete before requesting: Hazardous materials assessment (asbestos / lead / mold)
  1 active override(s) — work proceeding without this approval (see Overrides).
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Footing / pier inspection (pre-pour)** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Excavate footings / pier pads for new point loads
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Engineer structural observation** — Not requested
  Third party · Requirement: Confirm with AHJ
  Complete before requesting: Install beam, posts & bearing per engineered design; Verify continuous load path & squash blocks; Framing connectors & hardware (hangers, straps, hold-downs); Engineer structural observation visit
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut

77 Test St, Nashville, TN 37206
AHJ: not set · Code: -
Generated Nov 10, 2026, 2:27 PM

☐ Rough plumbing inspection — Not requested

AHJ inspection / approval · Requirement: Required
Complete before requesting: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs); Nail plates at all pipes within 1-1/4 in. of framing face; Verify bored / notched framing within limits; Water heater rough: location, T&P discharge, pan, expansion; Frost-free hose bibs with backflow protection; DWV & water supply pressure tests
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ Gas piping rough / pressure test inspection — Not requested

AHJ inspection / approval · Requirement: Required
Complete before requesting: Gas piping rough: sizing, bonding, drips, shutoffs; Gas pressure test & tag
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ Rough mechanical inspection — Not requested

AHJ inspection / approval · Requirement: Required
Complete before requesting: Gas piping rough: sizing, bonding, drips, shutoffs; Equipment locations: air handler, condenser, line set, condensate; Duct rough-in (trunks, branches, returns); Seal duct joints, seams & plenums (mastic); Line set, condensate & penetrations; Condensate drain & secondary protection; Bathroom 1: Bath exhaust fan: ducted to exterior termination; Bathroom 2: Bath exhaust fan: ducted to exterior termination; Range hood duct & make-up air; Dryer exhaust duct; Exterior terminations flashed & clear of openings
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ Rough electrical inspection — Not requested

AHJ inspection / approval · Requirement: Required
Complete before requesting: Electrical walk: devices, fixtures, switching, cabinet layout; Branch circuit rough-in (boxes, wiring, home runs); Kitchen circuits & countertop receptacles; Bathroom 1: Bath circuits: 20A receptacle, GFCI, fan, lights; Bathroom 2: Bath circuits: 20A receptacle, GFCI, fan, lights; Laundry circuit(s); AFCI / GFCI protection plan per adopted NEC; Smoke & CO alarm locations (hardwired, interconnected); Cable protection: nail plates & bored-hole setbacks; Recessed lights: IC-rated, airtight, layout; Exterior receptacles & lighting; Bond metal water / gas piping
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ Electrical service release / utility reconnection — Not requested

Utility · Requirement: Required
Complete before requesting: Service / panel upgrade: meter base, mast, grounding & bonding
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ Framing / rough building inspection — Not requested

AHJ inspection / approval · Requirement: Required
Complete before requesting: Framing QC walk; Fireblocking at plates, soffits, chases, stairs & penetrations
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ Insulation / energy inspection — Not requested

AHJ inspection / approval · Requirement: Confirm with AHJ
Complete before requesting: Air sealing: plates, penetrations, rims, windows, tubs; Wall insulation
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ Pinestone pre-drywall QC sign-off — Not requested

Pinestone internal · Requirement: Required
Complete before requesting: Pre-drywall photo & video record of every wall & ceiling; Pinestone pre-drywall walkthrough
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ Bathroom 2: Shower waterproofing flood test — Not requested

Pinestone internal · Requirement: Required
Complete before requesting: Bathroom 2: Flood test 24 hrs & photo record
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

Incomplete & Blocked Work

What is stopped, what is held, what is ready

E2E — 77 Test St Full Gut

AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Bathroom 1: Shower waterproofing flood test** — Not requested
  Pinestone internal · Requirement: Required
  Complete before requesting: Bathroom 1: Flood test 24 hrs & photo record
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Gas meter set / service release** — Not requested
  Utility · Requirement: Required
  Complete before requesting: Gas pressure test & tag
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Blower door / duct leakage test** — Not requested
  Third party · Requirement: Confirm with AHJ
  Complete before requesting: Blower door / duct leakage testing
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Final plumbing inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Plumbing trim-out (fixtures, valves, toilets); Plumbing commissioning (leaks, flush, temps)
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Final gas inspection** — Not requested
  AHJ inspection / approval · Requirement: Confirm with AHJ
  Complete before requesting: Gas appliance startup & leak check
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Final mechanical inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: HVAC startup & commissioning
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Final electrical inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Electrical trim-out (devices, fixtures, panel directory); Electrical testing (GFCI/AFCI, polarity, alarms)
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Final building inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Complete punch items; Request & pass final inspections
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Certificate of occupancy / completion issued** — Not requested
  AHJ inspection / approval · Requirement: Confirm with AHJ
  Complete before requesting: Request & pass final inspections
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Owner final walkthrough & acceptance** — Not requested
  Pinestone internal · Requirement: Required
  Complete before requesting: Complete punch items; Final construction clean & filter change; Owner walkthrough & acceptance
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.