PINESTONE
DEVELOPMENT

Phase 01 Task List

Preconstruction & Permitting

E2E — 77 Test St Full Gut

AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

1 of 11 applicable tasks complete (9%)

Legend: ☐ open ☑ complete ⊟ not applicable HOLD = required inspection/approval not yet recorded as passed.

01 Preconstruction & Permitting

1/11 done

☑ **Existing-conditions walkthrough & baseline photos** — Pinestone (GC)
Complete · Completed 2026-11-10

☐ **Field measure & as-built floor plan** — Pinestone (GC)
Blocked · Reason: Waiting on attic access
- ☐ Ceiling heights recorded
- ☐ Window/door sizes recorded
- ☐ Joist direction and bearing walls marked

Notes: Ceilings 8'-2" typical; kitchen 7'-11"
Date _____ By _____ Notes _____

☐ **Finalize scope of work & selections schedule** — Pinestone (GC)
Waiting on prerequisites · After: Field measure & as-built floor plan
- ☐ Scope by trade written
- ☐ Allowances and selection deadlines set
- ☐ Long-lead items identified

Date _____ By _____ Notes _____

☐ **Hazardous materials assessment (asbestos / lead / mold)** — Hazmat / Abatement
Ready to start
- ☐ Asbestos survey of materials to be disturbed
- ☐ Lead determination for pre-1978 home
- ☐ Mold assessment if visible growth
- ☐ Reports filed in project

Date _____ By _____ Notes _____

☐ **Engage engineer: structural design / stamped letter** — Engineer
Waiting on prerequisites · After: Field measure & as-built floor plan
- ☐ Beam size, species/grade, bearing and post design specified
- ☐ Footing / point-load path to foundation specified
- ☐ Connector schedule specified
- ☐ Design submitted with permit

Date _____ By _____ Notes _____

☐ **Permit drawings / scope plans** — Pinestone (GC)
Waiting on prerequisites · After: Finalize scope of work & selections schedule
- ☐ Floor plan existing + proposed
- ☐ Structural sheet / engineer letter attached
- ☐ Window/door schedule incl. egress & safety glazing

Date _____ By _____ Notes _____

☐ **Apply for building permit & coordinate trade permits** — Pinestone (GC)
Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Permit drawings / scope plans
- ☐ Correct jurisdiction / AHJ confirmed
- ☐ Code edition confirmed and recorded in project
- ☐ Trade contractors pulling their own permits confirmed

Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut

77 Test St, Nashville, TN 37206
AHJ: not set · Code: -
Generated Nov 10, 2026, 2:27 PM

- [ ] **Utility coordination: temp power, disconnects, accounts** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] Electric account / temp power
  - [ ] Water account active
  - [ ] Gas disconnect or meter plan
  - [ ] Service upgrade requested with utility (if any)

  Date _____ By _____ Notes _____

- [ ] **Schedule trades; verify licenses & insurance** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] License verified (TN Board for Licensing Contractors / local)
  - [ ] COI with general liability on file
  - [ ] Workers comp or exemption on file
  - [ ] Scope of work signed

  Date _____ By _____ Notes _____

- [ ] **Order long-lead items (windows, doors, cabinets, tile, equipment)** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] Lead times recorded
  - [ ] Window/door sizes verified against rough openings or measured openings
  - [ ] Delivery dates scheduled to need

  Date _____ By _____ Notes _____

- [ ] **Owner selections approved & signed** — Owner
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] Fixtures/finishes selected
  - [ ] Tile layouts approved
  - [ ] Cabinet drawings approved
  - [ ] Paint colors chosen

  Date _____ By _____ Notes _____

Checkpoints in this phase

- [ ] **Building permit issued** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Apply for building permit & coordinate trade permits
  1 active override(s) — work proceeding without this approval (see Overrides).
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Trade permits issued (electrical / plumbing / mechanical / gas)** — Not requested
  AHJ inspection / approval · Requirement: Confirm with AHJ
  Complete before requesting: Apply for building permit & coordinate trade permits
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [x] **Engineered design / stamped letter received** — Passed / approved
  Third party · Requirement: Required · Date: 2026-11-10 · By: Smith Engineering

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.