PINESTONE
DEVELOPMENT

Ready to Start

Work that can begin now — prerequisites done, no inspection hold

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

Ready to start

3 tasks

☐ Hazardous materials assessment (asbestos / lead / mold)

Hazmat / Abatement

Ready to start

- ☐ Asbestos survey of materials to be disturbed
- ☐ Lead determination for pre-1978 home
- ☐ Mold assessment if visible growth
- ☐ Reports filed in project

Date _____ By _____ Notes _____

☐ Protect retained items (floors, windows, trees, equipment)

Pinestone (GC)

Ready to start

- ☐ Retained hardwood covered
- ☐ Retained windows protected
- ☐ Tree root zones protected
- ☐ Neighbor property protected

Date _____ By _____ Notes _____

☐ Crawlspace moisture & framing assessment

Pinestone (GC)

Ready to start · PHOTOGRAPH BEFORE CONCEALING

- ☐ Moisture content of sill, joists, girders recorded
- ☐ Joist clearance to grade checked (18 in. / 12 in. girders)
- ☐ Signs of water entry mapped
- ☐ Dryer, bath fan, plumbing vents not terminating in crawl

Date _____ By _____ Notes _____

In progress

1 task

☐ Interior demolition to studs

Demolition

In progress · PROCEEDING UNDER OVERRIDE (not approved): Building permit issued; Hazardous materials clearance (asbestos / lead / mold)

- ☐ Bearing walls identified and NOT removed
- ☐ Retained items protected
- ☐ No debris in crawlspace / ducts

Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.