E2E — 77 Test St Full Gut

77 Test St, Nashville, TN 37206
AHJ: not set · Code: -
Generated Nov 10, 2026, 2:27 PM

2 of 161 applicable tasks complete (1%)

Legend: ☐ open ☑ complete ⊟ not applicable HOLD = required inspection/approval not yet recorded as passed.

01 Preconstruction & Permitting

1/11 done

☑ Existing-conditions walkthrough & baseline photos

Pinestone (GC)

Complete · Completed 2026-11-10

☐ Field measure & as-built floor plan

Pinestone (GC)

Blocked · Reason: Waiting on attic access

- ☐ Ceiling heights recorded
- ☐ Window/door sizes recorded
- ☐ Joist direction and bearing walls marked

Notes: Ceilings 8'-2" typical; kitchen 7'-11"

Date _____ By _____ Notes _____

☐ Finalize scope of work & selections schedule

Pinestone (GC)

Waiting on prerequisites · After: Field measure & as-built floor plan

- ☐ Scope by trade written
- ☐ Allowances and selection deadlines set
- ☐ Long-lead items identified

Date _____ By _____ Notes _____

☐ Hazardous materials assessment (asbestos / lead / mold)

Hazmat / Abatement

Ready to start

- ☐ Asbestos survey of materials to be disturbed
- ☐ Lead determination for pre-1978 home
- ☐ Mold assessment if visible growth
- ☐ Reports filed in project

Date _____ By _____ Notes _____

☐ Engage engineer: structural design / stamped letter

Engineer

Waiting on prerequisites · After: Field measure & as-built floor plan

- ☐ Beam size, species/grade, bearing and post design specified
- ☐ Footing / point-load path to foundation specified
- ☐ Connector schedule specified
- ☐ Design submitted with permit

Date _____ By _____ Notes _____

☐ Permit drawings / scope plans

Pinestone (GC)

Waiting on prerequisites · After: Finalize scope of work & selections schedule

- ☐ Floor plan existing + proposed
- ☐ Structural sheet / engineer letter attached
- ☐ Window/door schedule incl. egress & safety glazing

Date _____ By _____ Notes _____

☐ Apply for building permit & coordinate trade permits

Pinestone (GC)

Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Permit drawings / scope plans

- ☐ Correct jurisdiction / AHJ confirmed
- ☐ Code edition confirmed and recorded in project
- ☐ Trade contractors pulling their own permits confirmed

Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Utility coordination: temp power, disconnects, accounts** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] Electric account / temp power
  - [ ] Water account active
  - [ ] Gas disconnect or meter plan
  - [ ] Service upgrade requested with utility (if any)

  Date _____ By _____ Notes _____

- [ ] **Schedule trades; verify licenses & insurance** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] License verified (TN Board for Licensing Contractors / local)
  - [ ] COI with general liability on file
  - [ ] Workers comp or exemption on file
  - [ ] Scope of work signed

  Date _____ By _____ Notes _____

- [ ] **Order long-lead items (windows, doors, cabinets, tile, equipment)** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] Lead times recorded
  - [ ] Window/door sizes verified against rough openings or measured openings
  - [ ] Delivery dates scheduled to need

  Date _____ By _____ Notes _____

- [ ] **Owner selections approved & signed** — Owner
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] Fixtures/finishes selected
  - [ ] Tile layouts approved
  - [ ] Cabinet drawings approved
  - [ ] Paint colors chosen

  Date _____ By _____ Notes _____

02 Site Setup, Protection & Hazard Control — 0/6 done

- [ ] **Post permit card, jobsite sign, lockbox** — Pinestone (GC)
  Waiting on prerequisites · HOLD until: Building permit issued · After: Apply for building permit & coordinate trade permits

  Date _____ By _____ Notes _____

- [ ] **Dumpster & portable toilet** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] Placement does not block sidewalk / ROW without permit
  - [ ] Plywood under dumpster on driveway

  Date _____ By _____ Notes _____

- [ ] **Shut off / make safe utilities in demo areas** — Electrical
  Waiting on prerequisites · After: Utility coordination: temp power, disconnects, accounts
  - [ ] Circuits in demo areas de-energized and verified dead
  - [ ] Water capped at fixtures or shut at main
  - [ ] Gas shut off and capped at appliances being removed

  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Protect retained items (floors, windows, trees, equipment)** — Pinestone (GC)
  Ready to start
  - [ ] Retained hardwood covered
  - [ ] Retained windows protected
  - [ ] Tree root zones protected
  - [ ] Neighbor property protected

  Date _____ By _____ Notes _____

- [ ] **Lead-safe containment setup (RRP)** — Hazmat / Abatement
  Waiting on prerequisites · After: Hazardous materials assessment (asbestos / lead / mold)
  - [ ] Certified renovator on site / assigned
  - [ ] Containment, signage and HEPA cleanup in place
  - [ ] Cleaning verification planned

  Date _____ By _____ Notes _____

- [ ] **Jobsite safety setup** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] Fire extinguisher
  - [ ] First aid kit
  - [ ] Floor openings covered / guarded
  - [ ] Temporary handrails at stairs

  Date _____ By _____ Notes _____

03 Demolition & Discovery — 0/7 done

- [ ] **Interior demolition to studs** — Demolition
  In progress · PROCEEDING UNDER OVERRIDE (not approved): Building permit issued; Hazardous materials clearance (asbestos / lead / mold) · After: Hazardous materials assessment (asbestos / lead / mold); Dumpster & portable toilet; Shut off / make safe utilities in demo areas; Protect retained items (floors, windows, trees, equipment) (+1 more)
  - [ ] Bearing walls identified and NOT removed
  - [ ] Retained items protected
  - [ ] No debris in crawlspace / ducts

  Date _____ By _____ Notes _____

- [ ] **Remove abandoned wiring, piping & ductwork** — Demolition
  Waiting on prerequisites · After: Interior demolition to studs
  - [ ] No abandoned live circuits
  - [ ] Abandoned gas lines capped at source by licensed trade
  - [ ] Old ducts removed from crawl/attic

  Date _____ By _____ Notes _____

- [ ] **Debris removal & broom clean** — Demolition
  Waiting on prerequisites · After: Interior demolition to studs; Remove abandoned wiring, piping & ductwork

  Date _____ By _____ Notes _____

- [ ] **Post-demo photo documentation of all framing** — Pinestone (GC)
  Waiting on prerequisites · After: Debris removal & broom clean · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Every wall and ceiling bay photographed
  - [ ] Damage (rot, termites, fire, cut joists) photographed with location

  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Post-demo structural & moisture assessment** — Pinestone (GC)
  Waiting on prerequisites · After: Debris removal & broom clean
  - [ ] Rot / termite / fire damage located
  - [ ] Over-notched or cut framing found
  - [ ] Undersized headers / prior bad modifications found
  - [ ] Moisture readings of framing at wet areas

  Date _____ By _____ Notes _____

- [ ] **Termite / WDI inspection & treatment** — Foundation / Crawlspace
  Waiting on prerequisites · After: Post-demo structural & moisture assessment
  Date _____ By _____ Notes _____

- [ ] **Update scope & change orders from discoveries** — Pinestone (GC)
  Waiting on prerequisites · After: Post-demo structural & moisture assessment
  Date _____ By _____ Notes _____

04 Foundation & Substructure — 1/14 done

- [ ] **Excavate footings / pier pads for new point loads** — Foundation / Crawlspace
  Waiting on prerequisites · HOLD until: Building permit issued · After: Engage engineer: structural design / stamped letter; Post-demo structural & moisture assessment
  - [ ] Size and depth per engineer / IRC R403
  - [ ] Bottom on undisturbed soil, no water
  - [ ] Reinforcement as specified

  Date _____ By _____ Notes _____

- [ ] **Pour footings / set piers** — Concrete
  Waiting on prerequisites · HOLD until: Footing / pier inspection (pre-pour) · After: Excavate footings / pier pads for new point loads
  Date _____ By _____ Notes _____

- [x] **Crawlspace clean-out (debris, wood, organics)** — Foundation / Crawlspace
  Complete · Completed 2026-11-09
  Notes: Removed 2 loads debris

- [ ] **Crawlspace moisture & framing assessment** — Pinestone (GC)
  Ready to start · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Moisture content of sill, joists, girders recorded
  - [ ] Joist clearance to grade checked (18 in. / 12 in. girders)
  - [ ] Signs of water entry mapped
  - [ ] Dryer, bath fan, plumbing vents not terminating in crawl

  Date _____ By _____ Notes _____

- [ ] **Crawlspace access opening & door** — Framing
  Waiting on prerequisites · After: Crawlspace moisture & framing assessment
  Date _____ By _____ Notes _____

- [ ] **Sister / replace damaged floor joists** — Framing
  Waiting on prerequisites · After: Crawlspace moisture & framing assessment
  - [ ] Sister bears on the same supports as the original (full length) unless engineered
  - [ ] Fastening schedule met
  - [ ] Joist crowns aligned

  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Ground vapor retarder / crawlspace liner** — Foundation / Crawlspace
  Waiting on prerequisites · After: Termite / WDI inspection & treatment; Pour footings / set piers; Crawlspace moisture & framing assessment; Sister / replace damaged floor joists · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Seams overlapped and taped
  - [ ] Liner run up piers/walls as designed
  - [ ] No tears; liner protected at access path

  Date _____ By _____ Notes _____

- [ ] **Seal crawlspace vents, rim, and penetrations** — Foundation / Crawlspace
  Waiting on prerequisites · After: Ground vapor retarder / crawlspace liner; DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs); Duct rough-in (trunks, branches, returns) (+1 more)
  Date _____ By _____ Notes _____

- [ ] **Crawlspace conditioning / dehumidification** — HVAC
  Waiting on prerequisites · After: Seal crawlspace vents, rim, and penetrations
  Date _____ By _____ Notes _____

- [ ] **Crawlspace final QC & photo record** — Pinestone (GC)
  Waiting on prerequisites · After: Ground vapor retarder / crawlspace liner; Seal crawlspace vents, rim, and penetrations; Crawlspace conditioning / dehumidification; DWV & water supply pressure tests (+1 more) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Saw-cut & trench for underslab plumbing** — Concrete
  Waiting on prerequisites · HOLD until: Building permit issued · After: Debris removal & broom clean; Plumbing layout walk with trade
  Date _____ By _____ Notes _____

- [ ] **Underslab DWV / supply rough-in & test** — Plumbing
  Waiting on prerequisites · After: Saw-cut & trench for underslab plumbing · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Slope verified
  - [ ] Test on (water column or air)
  - [ ] Sleeved where passing through concrete
  - [ ] Photographed with tape before backfill

  Date _____ By _____ Notes _____

- [ ] **Backfill, compact & vapor retarder in trenches** — Concrete
  Waiting on prerequisites · After: Underslab DWV / supply rough-in & test
  Date _____ By _____ Notes _____

- [ ] **Pour slab patches / infill** — Concrete
  Waiting on prerequisites · After: Backfill, compact & vapor retarder in trenches
  - [ ] Dowels / reinforcement per detail
  - [ ] Vapor retarder lapped to existing
  - [ ] Finished flush with existing

  Date _____ By _____ Notes _____

05 Structural Framing & Modifications — 0/10 done

- [ ] **Temporary shoring for bearing-wall removal** — Framing
  Waiting on prerequisites · HOLD until: Building permit issued · After: Engage engineer: structural design / stamped letter; Interior demolition to studs
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

☐ **Install beam, posts & bearing per engineered design** — Framing
Waiting on prerequisites · After: Pour footings / set piers; Temporary shoring for bearing-wall removal · PHOTOGRAPH BEFORE CONCEALING
- ☐ Beam size / plies / grade match the stamped design
- ☐ Plies fastened per design
- ☐ Bearing length at each end
- ☐ Posts plumb and continuous to foundation

Date _____ By _____ Notes _____

☐ **Verify continuous load path & squash blocks** — Framing
Waiting on prerequisites · After: Install beam, posts & bearing per engineered design · PHOTOGRAPH BEFORE CONCEALING
Date _____ By _____ Notes _____

☐ **Attic access opening** — Framing
Waiting on prerequisites · After: Interior demolition to studs
Date _____ By _____ Notes _____

☐ **Straighten / plane walls & ceilings for flat drywall** — Framing
Waiting on prerequisites · After: Interior demolition to studs; Install beam, posts & bearing per engineered design
- ☐ Kitchen cabinet walls within 1/8 in. in 8 ft
- ☐ Tile walls flat for large-format tile
- ☐ Ceiling joists planed / furred where crowned

Date _____ By _____ Notes _____

☐ **Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses** — Framing
Waiting on prerequisites · After: Interior demolition to studs; Straighten / plane walls & ceilings for flat drywall
- ☐ Shower walls plumb & flat
- ☐ Niche framed to tile module, not on exterior wall
- ☐ Curb / curbless recess per waterproofing system
- ☐ Bench support framed

Date _____ By _____ Notes _____

☐ **Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses** — Framing
Waiting on prerequisites · After: Interior demolition to studs; Straighten / plane walls & ceilings for flat drywall
- ☐ Shower walls plumb & flat
- ☐ Niche framed to tile module, not on exterior wall
- ☐ Curb / curbless recess per waterproofing system
- ☐ Bench support framed

Date _____ By _____ Notes _____

☐ **Framing connectors & hardware (hangers, straps, hold-downs)** — Framing
Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment (+1 more) · PHOTOGRAPH BEFORE CONCEALING
- ☐ Every hanger nail hole filled with specified nails
- ☐ No drywall screws in connectors
- ☐ Correct connector for lumber size
- ☐ Corrosion-rated with treated lumber

Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

☐ **Framing QC walk** — Pinestone (GC)
Waiting on prerequisites · After: Interior demolition to studs; Attic access opening; Straighten / plane walls & ceilings for flat drywall; Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses (+2 more)
- ☐ Plumb, level, square
- ☐ Crowns aligned
- ☐ Notches/bores within limits
- ☐ Top plates tied where cut
- ☐ Window/door ROs verified

Date _____ By _____ Notes _____

☐ **Engineer structural observation visit** — Engineer
Waiting on prerequisites · After: Install beam, posts & bearing per engineered design; Verify continuous load path & squash blocks; Framing connectors & hardware (hangers, straps, hold-downs)
Date _____ By _____ Notes _____

07 Rough Plumbing & Gas — 0/19 done

☐ **Plumbing layout walk with trade** — Pinestone (GC)
Waiting on prerequisites · After: Owner selections approved & signed; Post-demo structural & moisture assessment
- ☐ Fixture spec sheets on site
- ☐ Fixture centerlines marked
- ☐ Valve heights/locations marked
- ☐ Water heater & manifold location set

Date _____ By _____ Notes _____

☐ **Sewer lateral camera & replacement** — Plumbing
Waiting on prerequisites · After: Debris removal & broom clean
Date _____ By _____ Notes _____

☐ **DWV rough-in (drains, vents, cleanouts)** — Plumbing
Waiting on prerequisites · After: Sister / replace damaged floor joists; Pour slab patches / infill; Straighten / plane walls & ceilings for flat drywall; Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses (+2 more) · PHOTOGRAPH BEFORE CONCEALING
- ☐ Slope 1/4 in./ft (<=2-1/2 in.) or 1/8 in./ft (>=3 in.)
- ☐ Cleanouts accessible
- ☐ Vents rise before horizontal
- ☐ Long-sweep fittings where required
- ☐ Support spacing per material

Date _____ By _____ Notes _____

☐ **Water supply rough-in (manifold, home runs, shutoffs)** — Plumbing
Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; Plumbing layout walk with trade · PHOTOGRAPH BEFORE CONCEALING
- ☐ PEX supported per manufacturer, no kinks
- ☐ Stub-outs secured (drop-ear / brackets)
- ☐ Hot on left
- ☐ Manifold accessible and labeled

Date _____ By _____ Notes _____

☐ **Nail plates at all pipes within 1-1/4 in. of framing face** — Plumbing
Waiting on prerequisites · After: DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs) · PHOTOGRAPH BEFORE CONCEALING
Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

☐ **Verify bored / notched framing within limits** — Framing

Waiting on prerequisites · After: DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs); Duct rough-in (trunks, branches, returns); Branch circuit rough-in (boxes, wiring, home runs) · PHOTOGRAPH BEFORE CONCEALING

- ☐ Stud holes/notches within limits
- ☐ Top plates cut >50% tied with metal strap
- ☐ Joist holes not in top/bottom 2 in. or near bearing
- ☐ Over-cut members reinforced

Date _____ By _____ Notes _____

☐ **Bathroom 1: Shower / tub valve rough: depth, height, pressure-balance** — Plumbing

Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; Water supply rough-in (manifold, home runs, shutoffs) · PHOTOGRAPH BEFORE CONCEALING

- ☐ Valve depth within manufacturer range for total wall thickness (backer + membrane + tile)
- ☐ Plaster guard / test cap on
- ☐ Valve centered & level
- ☐ Shower head & handheld heights per layout
- ☐ Blocking for valve & heads

Date _____ By _____ Notes _____

☐ **Bathroom 2: Shower / tub valve rough: depth, height, pressure-balance** — Plumbing

Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; Water supply rough-in (manifold, home runs, shutoffs) · PHOTOGRAPH BEFORE CONCEALING

- ☐ Valve depth within manufacturer range for total wall thickness (backer + membrane + tile)
- ☐ Plaster guard / test cap on
- ☐ Valve centered & level
- ☐ Shower head & handheld heights per layout
- ☐ Blocking for valve & heads

Date _____ By _____ Notes _____

☐ **Bathroom 1: Shower drain set for waterproofing system** — Plumbing

Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts)

Date _____ By _____ Notes _____

☐ **Bathroom 2: Shower drain set for waterproofing system** — Plumbing

Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts)

Date _____ By _____ Notes _____

☐ **Bathroom 1: Bath fixture rough: toilet, vanity, tub filler** — Plumbing

Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs)

- ☐ Toilet flange at rough distance from FINISHED wall
- ☐ Flange height accounts for finished floor
- ☐ Vanity drain/supplies at spec heights
- ☐ Freestanding tub drain location verified

Date _____ By _____ Notes _____

☐ **Bathroom 2: Bath fixture rough: toilet, vanity, tub filler** — Plumbing

Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs)

- ☐ Toilet flange at rough distance from FINISHED wall
- ☐ Flange height accounts for finished floor
- ☐ Vanity drain/supplies at spec heights
- ☐ Freestanding tub drain location verified

Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

☐ **Kitchen plumbing rough (sink, DW, ice maker, pot filler)** — Plumbing
Waiting on prerequisites · After: Owner selections approved & signed; DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs)
- ☐ Sink drain height fits sink depth / disposal
- ☐ Ice maker box located
- ☐ Island venting method approved
- ☐ Pot filler blocking & stub height

Date _____ By _____ Notes _____

☐ **Laundry rough (washer box, standpipe, pan)** — Plumbing
Waiting on prerequisites · After: DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs)
Date _____ By _____ Notes _____

☐ **Water heater rough: location, T&P discharge, pan, expansion** — Plumbing
Waiting on prerequisites · After: Water supply rough-in (manifold, home runs, shutoffs)
Date _____ By _____ Notes _____

☐ **Frost-free hose bibs with backflow protection** — Plumbing
Waiting on prerequisites · After: Water supply rough-in (manifold, home runs, shutoffs)
Date _____ By _____ Notes _____

☐ **DWV & water supply pressure tests** — Plumbing
Waiting on prerequisites · After: DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs); Bathroom 1: Shower / tub valve rough: depth, height, pressure-balance; Bathroom 2: Shower / tub valve rough: depth, height, pressure-balance (+6 more) · PHOTOGRAPH BEFORE CONCEALING
- ☐ DWV test on (water head or air) and holding
- ☐ Supply under pressure and holding
- ☐ Gauge photographed with time stamp

Date _____ By _____ Notes _____

☐ **Gas piping rough: sizing, bonding, drips, shutoffs** — Gas
Waiting on prerequisites · After: Straighten / plane walls & ceilings for flat drywall; Plumbing layout walk with trade · PHOTOGRAPH BEFORE CONCEALING
- ☐ Pipe sized for total connected load & length
- ☐ Appliance shutoff in same room within 6 ft
- ☐ Sediment traps at appliances
- ☐ CSST bonded per manufacturer/code
- ☐ Striker plates on CSST

Date _____ By _____ Notes _____

☐ **Gas pressure test & tag** — Gas
Waiting on prerequisites · After: Gas piping rough: sizing, bonding, drips, shutoffs · PHOTOGRAPH BEFORE CONCEALING
Date _____ By _____ Notes _____

08 Rough HVAC & Ventilation — 0/11 done

☐ **Load calculation & duct design (Manual J / S / D)** — HVAC
Waiting on prerequisites · After: Finalize scope of work & selections schedule
Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Equipment locations: air handler, condenser, line set, condensate** — HVAC
  Waiting on prerequisites · After: Post-demo structural & moisture assessment; Load calculation & duct design (Manual J / S / D)
  - [ ] Service clearances per manufacturer
  - [ ] Attic air handler: platform, light, receptacle, walkway
  - [ ] Condenser location clear of windows/dryer vent

  Date _____ By _____ Notes _____

- [ ] **Duct rough-in (trunks, branches, returns)** — HVAC
  Waiting on prerequisites · After: Sister / replace damaged floor joists; Straighten / plane walls & ceilings for flat drywall; Load calculation & duct design (Manual J / S / D); Equipment locations: air handler, condenser, line set, condensate · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Flex pulled tight, supported, no kinks or compressions
  - [ ] Return path from every bedroom (return or transfer)
  - [ ] Boot locations clear of joists/cabinets
  - [ ] No ducts in exterior walls

  Date _____ By _____ Notes _____

- [ ] **Seal duct joints, seams & plenums (mastic)** — HVAC
  Waiting on prerequisites · After: Duct rough-in (trunks, branches, returns) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Line set, condensate & penetrations** — HVAC
  Waiting on prerequisites · After: Equipment locations: air handler, condenser, line set, condensate
  - [ ] Suction line insulated
  - [ ] Penetrations sealed and flashed
  - [ ] Condensate trapped (where required) and sloped

  Date _____ By _____ Notes _____

- [ ] **Condensate drain & secondary protection** — HVAC
  Waiting on prerequisites · After: Equipment locations: air handler, condenser, line set, condensate
  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Bath exhaust fan: ducted to exterior termination** — HVAC
  Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Duct terminates OUTDOORS (roof/wall cap with damper), not into attic or soffit
  - [ ] Smooth / rigid duct, short and sloped to exterior
  - [ ] Duct insulated in unconditioned space
  - [ ] Fan rated airflow meets required rate

  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Bath exhaust fan: ducted to exterior termination** — HVAC
  Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Duct terminates OUTDOORS (roof/wall cap with damper), not into attic or soffit
  - [ ] Smooth / rigid duct, short and sloped to exterior
  - [ ] Duct insulated in unconditioned space
  - [ ] Fan rated airflow meets required rate

  Date _____ By _____ Notes _____

- [ ] **Range hood duct & make-up air** — HVAC
  Waiting on prerequisites · After: Owner selections approved & signed; Straighten / plane walls & ceilings for flat drywall
  Date _____ By _____ Notes _____

- [ ] **Dryer exhaust duct** — HVAC
  Waiting on prerequisites · After: Straighten / plane walls & ceilings for flat drywall
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

☐ **Exterior terminations flashed & clear of openings** — Pinestone (GC)
Waiting on prerequisites · After: Gas piping rough: sizing, bonding, drips, shutoffs; Equipment locations: air handler, condenser, line set, condensate; Line set, condensate & penetrations; Bathroom 1: Bath exhaust fan: ducted to exterior termination (+3 more)
- ☐ Each termination flashed (mounting block / roof jack)
- ☐ Dampers move freely
- ☐ Clearances from windows/doors per code/manufacturer

Date _____ By _____ Notes _____

09 Rough Electrical & Low-Voltage — 0/14 done

☐ **Electrical walk: devices, fixtures, switching, cabinet layout** — Pinestone (GC)
Waiting on prerequisites · After: Owner selections approved & signed; Straighten / plane walls & ceilings for flat drywall
- ☐ Every receptacle/switch marked on studs
- ☐ Fixture boxes centered on rooms/cabinets
- ☐ Under-cabinet & vanity light locations
- ☐ Dimmer/smart switch box depth

Date _____ By _____ Notes _____

☐ **Service / panel upgrade: meter base, mast, grounding & bonding** — Electrical
Waiting on prerequisites · After: Utility coordination: temp power, disconnects, accounts · PHOTOGRAPH BEFORE CONCEALING
- ☐ Working space in front of panel
- ☐ Grounding electrode system complete
- ☐ Water and gas piping bonded
- ☐ Utility clearances for mast/drop

Date _____ By _____ Notes _____

☐ **Branch circuit rough-in (boxes, wiring, home runs)** — Electrical
Waiting on prerequisites · After: DWV rough-in (drains, vents, cleanouts); Duct rough-in (trunks, branches, returns); Electrical walk: devices, fixtures, switching, cabinet layout · PHOTOGRAPH BEFORE CONCEALING
- ☐ Box depth set for finish (tile, wainscot)
- ☐ Cable stapled within 12 in. of boxes
- ☐ Cables not in contact with ducts/flue
- ☐ Box fill within limits

Date _____ By _____ Notes _____

☐ **Kitchen circuits & countertop receptacles** — Electrical
Waiting on prerequisites · After: Owner selections approved & signed; Electrical walk: devices, fixtures, switching, cabinet layout
- ☐ Two+ 20A small-appliance circuits
- ☐ Dedicated DW, disposal, microwave, refrigerator (as specified)
- ☐ Range circuit matches appliance
- ☐ Island receptacle per adopted NEC edition

Date _____ By _____ Notes _____

☐ **Bathroom 1: Bath circuits: 20A receptacle, GFCI, fan, lights** — Electrical
Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; Electrical walk: devices, fixtures, switching, cabinet layout
- ☐ 20A bath receptacle circuit
- ☐ GFCI protection
- ☐ Receptacle within 36 in. of each basin
- ☐ Fan circuit & switching / humidity control
- ☐ Light fixtures rated for damp/wet location in shower zone

Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Bathroom 2: Bath circuits: 20A receptacle, GFCI, fan, lights** — Electrical
  Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; Electrical walk: devices, fixtures, switching, cabinet layout
  - [ ] 20A bath receptacle circuit
  - [ ] GFCI protection
  - [ ] Receptacle within 36 in. of each basin
  - [ ] Fan circuit & switching / humidity control
  - [ ] Light fixtures rated for damp/wet location in shower zone

  Date _____ By _____ Notes _____

- [ ] **Laundry circuit(s)** — Electrical
  Waiting on prerequisites · After: Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

- [ ] **AFCI / GFCI protection plan per adopted NEC** — Electrical
  Waiting on prerequisites · After: Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

- [ ] **Smoke & CO alarm locations (hardwired, interconnected)** — Electrical
  Waiting on prerequisites · After: Electrical walk: devices, fixtures, switching, cabinet layout
  - [ ] In each sleeping room
  - [ ] Outside each sleeping area
  - [ ] Each story incl. basement
  - [ ] CO alarm outside sleeping areas when fuel-burning appliance or attached garage
  - [ ] Interconnected

  Date _____ By _____ Notes _____

- [ ] **Cable protection: nail plates & bored-hole setbacks** — Electrical
  Waiting on prerequisites · After: Branch circuit rough-in (boxes, wiring, home runs) · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

- [ ] **Recessed lights: IC-rated, airtight, layout** — Electrical
  Waiting on prerequisites · After: Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

- [ ] **Exterior receptacles & lighting** — Electrical
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Electrical walk: devices, fixtures, switching, cabinet layout
  Date _____ By _____ Notes _____

- [ ] **Bond metal water / gas piping** — Electrical
  Waiting on prerequisites · After: Water supply rough-in (manifold, home runs, shutoffs); Gas piping rough: sizing, bonding, drips, shutoffs
  Date _____ By _____ Notes _____

- [ ] **Photograph all wiring with tape references** — Pinestone (GC)
  Waiting on prerequisites · After: Branch circuit rough-in (boxes, wiring, home runs); Cable protection: nail plates & bored-hole setbacks · PHOTOGRAPH BEFORE CONCEALING
  Date _____ By _____ Notes _____

10 Pre-Drywall: Fireblocking, Backing, Air Sealing & Insulation

0/10 done

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

☐ **Fireblocking at plates, soffits, chases, stairs & penetrations** — Framing

Waiting on prerequisites · After: DWV & water supply pressure tests; Gas piping rough: sizing, bonding, drips, shutoffs; Duct rough-in (trunks, branches, returns); Bathroom 1: Bath exhaust fan: ducted to exterior termination (+2 more) · PHOTOGRAPH BEFORE CONCEALING

- ☐ Plate penetrations (pipes, wires, flues) sealed with approved material
- ☐ Soffits / drop ceilings blocked at walls
- ☐ Stair stringers blocked top & bottom
- ☐ Vertical chases blocked at each floor & ceiling
- ☐ Concealed spaces >10 ft horizontally blocked

Date _____ By _____ Notes _____

☐ **Backing & blocking (cabinets, TV, rails, fans, hardware)** — Framing

Waiting on prerequisites · After: Straighten / plane walls & ceilings for flat drywall; Water supply rough-in (manifold, home runs, shutoffs); Branch circuit rough-in (boxes, wiring, home runs) · PHOTOGRAPH BEFORE CONCEALING

- ☐ Grab-bar / future grab-bar blocking at toilets and showers
- ☐ Towel bars, TP holders, robe hooks
- ☐ Shower door & curtain rod
- ☐ Wall-hung vanity / floating shelves
- ☐ TV mounts
- ☐ Handrail brackets
- ☐ Ceiling fans (fan-rated boxes)
- ☐ Door stops / heavy mirrors

Date _____ By _____ Notes _____

☐ **Bathroom 1: Bath blocking verification (glass, grab bars, niche, accessories)** — Framing

Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; Backing & blocking (cabinets, TV, rails, fans, hardware) · PHOTOGRAPH BEFORE CONCEALING

Date _____ By _____ Notes _____

☐ **Bathroom 2: Bath blocking verification (glass, grab bars, niche, accessories)** — Framing

Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; Backing & blocking (cabinets, TV, rails, fans, hardware) · PHOTOGRAPH BEFORE CONCEALING

Date _____ By _____ Notes _____

☐ **Kitchen backing (upper cabinets, hood, island anchoring)** — Framing

Waiting on prerequisites · After: Backing & blocking (cabinets, TV, rails, fans, hardware) · PHOTOGRAPH BEFORE CONCEALING

Date _____ By _____ Notes _____

☐ **Air sealing: plates, penetrations, rims, windows, tubs** — Insulation

Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment (+3 more) · PHOTOGRAPH BEFORE CONCEALING

- ☐ Top/bottom plates sealed to drywall plane
- ☐ Wire & pipe penetrations sealed
- ☐ Rim joists sealed
- ☐ Window/door shims gaps foamed (low expansion)
- ☐ Air barrier behind tubs/showers on exterior walls
- ☐ Attic hatch gasketed

Date _____ By _____ Notes _____

☐ **Wall insulation** — Insulation

Waiting on prerequisites · HOLD until: Rough plumbing inspection; Gas piping rough / pressure test inspection; Rough mechanical inspection; Rough electrical inspection; Framing / rough building inspection · After: Air sealing: plates, penetrations, rims, windows, tubs · PHOTOGRAPH BEFORE CONCEALING

- ☐ Full-depth, no gaps / voids / compression (Grade I)
- ☐ Split around wiring and pipes, not compressed behind
- ☐ Behind tubs, boxes and in corners/headers
- ☐ R-value labels / certificate posted

Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

☐ **Record dimensions of concealed items (valves, blocking, boxes)** — Pinestone (GC)
Waiting on prerequisites · After: Bathroom 1: Shower / tub valve rough: depth, height, pressure-balance; Bathroom 2: Shower / tub valve rough: depth, height, pressure-balance; Backing & blocking (cabinets, TV, rails, fans, hardware)
Date _____ By _____ Notes _____

☐ **Pre-drywall photo & video record of every wall & ceiling** — Pinestone (GC)
Waiting on prerequisites · After: Fireblocking at plates, soffits, chases, stairs & penetrations; Backing & blocking (cabinets, TV, rails, fans, hardware); Air sealing: plates, penetrations, rims, windows, tubs; Wall insulation · PHOTOGRAPH BEFORE CONCEALING
- ☐ Each wall photographed with room label & tape measure
- ☐ Ceilings photographed
- ☐ Video walkthrough saved
- ☐ Photos attached to tasks / backup file

Date _____ By _____ Notes _____

☐ **Pinestone pre-drywall walkthrough** — Pinestone (GC)
Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment (+39 more)
- ☐ All rough inspections passed (see Inspections)
- ☐ Nail plates everywhere within 1-1/4 in.
- ☐ Fireblocking & penetrations sealed
- ☐ Blocking for every accessory
- ☐ Valve depths verified against tile wall thickness
- ☐ Box depths match finish
- ☐ Ducts sealed, boots secured
- ☐ Bath fans terminate outdoors
- ☐ Smoke/CO locations roughed
- ☐ Insulation complete, no gaps
- ☐ Photo record complete

Date _____ By _____ Notes _____

11 Drywall, Tile Backer & Waterproofing — 0/15 done

☐ **Drywall delivery: types & quantities verified** — Drywall
Waiting on prerequisites · After: Order long-lead items (windows, doors, cabinets, tile, equipment)
- ☐ Moisture/mold-resistant board for baths & laundry
- ☐ Type X where required (garage)
- ☐ Board stocked so it does not overload framing

Date _____ By _____ Notes _____

☐ **Hang drywall (ceilings first)** — Drywall
Waiting on prerequisites · HOLD until: Rough plumbing inspection; Gas piping rough / pressure test inspection; Rough mechanical inspection; Rough electrical inspection; Framing / rough building inspection; Insulation / energy inspection; Pinestone pre-drywall QC sign-off · After: Fireblocking at plates, soffits, chases, stairs & penetrations; Air sealing: plates, penetrations, rims, windows, tubs; Wall insulation; Pre-drywall photo & video record of every wall & ceiling (+2 more)
- ☐ Fastener spacing per schedule
- ☐ No butt joints at window/door corners
- ☐ Board 1/2 in. off floor
- ☐ Boxes not buried / cut oversize

Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut

77 Test St, Nashville, TN 37206
AHJ: not set · Code: -
Generated Nov 10, 2026, 2:27 PM

☐ **Attic insulation (blown / batts) with baffles & markers** — Insulation

Waiting on prerequisites · After: Order long-lead items (windows, doors, cabinets, tile, equipment); Post-demo structural & moisture assessment; Hang drywall (ceilings first)

- ☐ Baffles at every vented rafter bay
- ☐ Depth markers installed
- ☐ Hatch insulated and weatherstripped
- ☐ Certificate posted

Date _____ By _____ Notes _____

☐ **Tape, mud & sand to specified finish level** — Drywall

Waiting on prerequisites · After: Hang drywall (ceilings first)

Date _____ By _____ Notes _____

☐ **Drywall QC with raking light** — Pinestone (GC)

Waiting on prerequisites · After: Tape, mud & sand to specified finish level

- ☐ No ridging / crowned joints
- ☐ Corners straight
- ☐ Cabinet & tile walls flat
- ☐ Outlet cut-outs tight

Date _____ By _____ Notes _____

☐ **Bathroom 1: Tile backer / board system install** — Tile

Waiting on prerequisites · After: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts); Bathroom 1: Shower / tub valve rough: depth, height, pressure-balance; Bathroom 1: Shower drain set for waterproofing system (+2 more)

- ☐ Approved backer in wet area (no paper-faced gypsum)
- ☐ Fastener type & spacing per board manufacturer
- ☐ Flat & plumb
- ☐ Backer overlaps tub flange per manufacturer

Date _____ By _____ Notes _____

☐ **Bathroom 2: Tile backer / board system install** — Tile

Waiting on prerequisites · After: Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts); Bathroom 2: Shower / tub valve rough: depth, height, pressure-balance; Bathroom 2: Shower drain set for waterproofing system (+2 more)

- ☐ Approved backer in wet area (no paper-faced gypsum)
- ☐ Fastener type & spacing per board manufacturer
- ☐ Flat & plumb
- ☐ Backer overlaps tub flange per manufacturer

Date _____ By _____ Notes _____

☐ **Bathroom 1: Shower pan: pre-slope & liner / membrane** — Tile

Waiting on prerequisites · After: Bathroom 1: Shower drain set for waterproofing system; Bathroom 1: Tile backer / board system install · PHOTOGRAPH BEFORE CONCEALING

- ☐ Pre-slope 1/4 in. per foot to drain
- ☐ Liner / membrane up walls & over curb per system
- ☐ No fasteners through liner below curb height
- ☐ Curbless transition per system

Date _____ By _____ Notes _____

☐ **Bathroom 2: Shower pan: pre-slope & liner / membrane** — Tile

Waiting on prerequisites · After: Bathroom 2: Shower drain set for waterproofing system; Bathroom 2: Tile backer / board system install · PHOTOGRAPH BEFORE CONCEALING

- ☐ Pre-slope 1/4 in. per foot to drain
- ☐ Liner / membrane up walls & over curb per system
- ☐ No fasteners through liner below curb height
- ☐ Curbless transition per system

Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

☐ **Bathroom 1: Waterproof walls, niche, bench, penetrations** — Tile
Waiting on prerequisites · After: Bathroom 1: Tile backer / board system install; Bathroom 1: Shower pan: pre-slope & liner / membrane · PHOTOGRAPH BEFORE CONCEALING
- ☐ Seams & corners banded
- ☐ Valve & shower-head penetrations sealed with gaskets/collars
- ☐ Niche & bench fully wrapped
- ☐ Liquid membrane thickness checked (wet-film gauge)
- ☐ Membrane extends above shower head / to ceiling per Pinestone standard

Date _____ By _____ Notes _____

☐ **Bathroom 2: Waterproof walls, niche, bench, penetrations** — Tile
Waiting on prerequisites · After: Bathroom 2: Tile backer / board system install; Bathroom 2: Shower pan: pre-slope & liner / membrane · PHOTOGRAPH BEFORE CONCEALING
- ☐ Seams & corners banded
- ☐ Valve & shower-head penetrations sealed with gaskets/collars
- ☐ Niche & bench fully wrapped
- ☐ Liquid membrane thickness checked (wet-film gauge)
- ☐ Membrane extends above shower head / to ceiling per Pinestone standard

Date _____ By _____ Notes _____

☐ **Bathroom 1: Flood test 24 hrs & photo record** — Tile
Waiting on prerequisites · After: Bathroom 1: Waterproof walls, niche, bench, penetrations · PHOTOGRAPH BEFORE CONCEALING
- ☐ Drain plugged, water to just below curb / threshold
- ☐ Water line marked and photographed at start & end
- ☐ No drop / no leaks below (check from crawl / ceiling below)

Date _____ By _____ Notes _____

☐ **Bathroom 2: Flood test 24 hrs & photo record** — Tile
Waiting on prerequisites · After: Bathroom 2: Waterproof walls, niche, bench, penetrations · PHOTOGRAPH BEFORE CONCEALING
- ☐ Drain plugged, water to just below curb / threshold
- ☐ Water line marked and photographed at start & end
- ☐ No drop / no leaks below (check from crawl / ceiling below)

Date _____ By _____ Notes _____

☐ **Bathroom 1: Bath floor tile substrate & uncoupling membrane** — Tile
Waiting on prerequisites · After: Hang drywall (ceilings first)
Date _____ By _____ Notes _____

☐ **Bathroom 2: Bath floor tile substrate & uncoupling membrane** — Tile
Waiting on prerequisites · After: Hang drywall (ceilings first)
Date _____ By _____ Notes _____

12 Exterior Envelope & Site — 0/3 done

☐ **Flash & seal all exterior penetrations** — Siding / Exterior
Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment (+3 more)
- ☐ Every penetration on a flashed block or boot
- ☐ Sealant compatible with cladding

Date _____ By _____ Notes _____

☐ **Condenser pad / stand, disconnect & whip** — HVAC
Waiting on prerequisites · After: Line set, condensate & penetrations; Branch circuit rough-in (boxes, wiring, home runs)
Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **House numbers visible from street** — Pinestone (GC)
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Lead-safe containment setup (RRP); Interior demolition to studs (+1 more)
  Date _____ By _____ Notes _____

13 Interior Finishes & Trim-Out

0/26 done

- [ ] **Prime drywall** — Painting
  Waiting on prerequisites · After: Drywall QC with raking light
  Date _____ By _____ Notes _____

- [ ] **Install kitchen cabinets** — Cabinets
  Waiting on prerequisites · After: Kitchen backing (upper cabinets, hood, island anchoring); Drywall QC with raking light; Prime drywall
  - [ ] Uppers fastened into backing / studs with cabinet screws
  - [ ] Base level to highest floor point
  - [ ] Fillers & scribes
  - [ ] Appliance openings per spec sheets
  - [ ] Dishwasher anchor strip / side mount provision

  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Install vanity** — Cabinets
  Waiting on prerequisites · After: Bathroom 1: Bath blocking verification (glass, grab bars, niche, accessories); Prime drywall
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Install vanity** — Cabinets
  Waiting on prerequisites · After: Bathroom 2: Bath blocking verification (glass, grab bars, niche, accessories); Prime drywall
  Date _____ By _____ Notes _____

- [ ] **Countertop template** — Countertops
  Waiting on prerequisites · After: Install kitchen cabinets; Bathroom 1: Install vanity; Bathroom 2: Install vanity
  - [ ] Sinks, faucets & cooktop on site for template
  - [ ] Overhang supports planned

  Date _____ By _____ Notes _____

- [ ] **Countertop install** — Countertops
  Waiting on prerequisites · After: Countertop template
  Date _____ By _____ Notes _____

- [ ] **Backsplash tile** — Tile
  Waiting on prerequisites · After: Branch circuit rough-in (boxes, wiring, home runs); Countertop install
  - [ ] Receptacles extended to finished face
  - [ ] Movement gap at countertop, sealant not grout

  Date _____ By _____ Notes _____

- [ ] **Bathroom 1: Bath wall & floor tile** — Tile
  Waiting on prerequisites · HOLD until: Bathroom 1: Shower waterproofing flood test · After: Bathroom 1: Bath circuits: 20A receptacle, GFCI, fan, lights; Bathroom 1: Tile backer / board system install; Bathroom 1: Waterproof walls, niche, bench, penetrations; Bathroom 1: Bath floor tile substrate & uncoupling membrane · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Layout approved (centerlines, cut sizes, niche lines)
  - [ ] Mortar coverage 95% in wet areas (pull a tile)
  - [ ] Movement joints at changes of plane & perimeter
  - [ ] Lippage within tolerance
  - [ ] Mortar type matches membrane & tile

  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

☐ **Bathroom 2: Bath wall & floor tile** — Tile
Waiting on prerequisites · HOLD until: Bathroom 2: Shower waterproofing flood test · After: Bathroom 2: Bath circuits: 20A receptacle, GFCI, fan, lights; Bathroom 2: Tile backer / board system install; Bathroom 2: Waterproof walls, niche, bench, penetrations; Bathroom 2: Bath floor tile substrate & uncoupling membrane · PHOTOGRAPH BEFORE CONCEALING
- ☐ Layout approved (centerlines, cut sizes, niche lines)
- ☐ Mortar coverage 95% in wet areas (pull a tile)
- ☐ Movement joints at changes of plane & perimeter
- ☐ Lippage within tolerance
- ☐ Mortar type matches membrane & tile

Date _____ By _____ Notes _____

☐ **Bathroom 1: Grout, sealant at changes of plane, sealer** — Tile
Waiting on prerequisites · After: Bathroom 1: Bath wall & floor tile
Date _____ By _____ Notes _____

☐ **Bathroom 2: Grout, sealant at changes of plane, sealer** — Tile
Waiting on prerequisites · After: Bathroom 2: Bath wall & floor tile
Date _____ By _____ Notes _____

☐ **Flooring prep: acclimation, moisture & flatness tests** — Flooring
Waiting on prerequisites · After: Crawlspace final QC & photo record; Drywall QC with raking light · PHOTOGRAPH BEFORE CONCEALING
- ☐ Moisture of subfloor/slab recorded
- ☐ Material acclimated per manufacturer
- ☐ Flatness within manufacturer tolerance
- ☐ Crawlspace / HVAC operating (interior conditions)

Date _____ By _____ Notes _____

☐ **Install LVP** — Flooring
Waiting on prerequisites · After: Install kitchen cabinets; Flooring prep: acclimation, moisture & flatness tests
Date _____ By _____ Notes _____

☐ **Hang interior doors** — Finish Carpentry
Waiting on prerequisites · After: Prime drywall; Flooring prep: acclimation, moisture & flatness tests; Install LVP
- ☐ Reveals even
- ☐ Undercut for return air / flooring
- ☐ Latch without force

Date _____ By _____ Notes _____

☐ **Trim: base, casing, crown** — Finish Carpentry
Waiting on prerequisites · After: Prime drywall; Install kitchen cabinets; Flooring prep: acclimation, moisture & flatness tests; Install LVP (+1 more)
Date _____ By _____ Notes _____

☐ **Interior paint (caulk, fill, finish coats)** — Painting
Waiting on prerequisites · After: Prime drywall; Trim: base, casing, crown
Date _____ By _____ Notes _____

☐ **Bathroom 1: Shower glass enclosure** — Glass
Waiting on prerequisites · After: Bathroom 1: Grout, sealant at changes of plane, sealer
Date _____ By _____ Notes _____

☐ **Bathroom 2: Shower glass enclosure** — Glass
Waiting on prerequisites · After: Bathroom 2: Grout, sealant at changes of plane, sealer
Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Bathroom 1: Bath mirrors & accessories** — Finish Carpentry
  Waiting on prerequisites · After: Bathroom 1: Grout, sealant at changes of plane, sealer; Interior paint (caulk, fill, finish coats)
  Date _____ By _____ Notes _____

- [ ] **Bathroom 2: Bath mirrors & accessories** — Finish Carpentry
  Waiting on prerequisites · After: Bathroom 2: Grout, sealant at changes of plane, sealer; Interior paint (caulk, fill, finish coats)
  Date _____ By _____ Notes _____

- [ ] **Plumbing trim-out (fixtures, valves, toilets)** — Plumbing
  Waiting on prerequisites · After: Bathroom 1: Install vanity; Bathroom 2: Install vanity; Countertop install; Bathroom 1: Grout, sealant at changes of plane, sealer (+2 more)
  - [ ] Toilets set on finished floor, flange height right
  - [ ] Anti-scald limit stops set
  - [ ] Escutcheons tight to tile
  - [ ] No leaks after 24 hrs

  Date _____ By _____ Notes _____

- [ ] **Electrical trim-out (devices, fixtures, panel directory)** — Electrical
  Waiting on prerequisites · After: Countertop install; Backsplash tile; Interior paint (caulk, fill, finish coats)
  - [ ] Tamper-resistant receptacles
  - [ ] Covers straight & tight
  - [ ] Panel directory complete and specific
  - [ ] Fixtures per selections

  Date _____ By _____ Notes _____

- [ ] **HVAC trim (grilles, registers, thermostat)** — HVAC
  Waiting on prerequisites · After: Interior paint (caulk, fill, finish coats)
  Date _____ By _____ Notes _____

- [ ] **Appliance installation** — Pinestone (GC)
  Waiting on prerequisites · After: Countertop install; Plumbing trim-out (fixtures, valves, toilets); Electrical trim-out (devices, fixtures, panel directory)
  - [ ] Range anti-tip bracket installed
  - [ ] Dishwasher high loop / air gap per local rule
  - [ ] Gas connector & shutoff accessible
  - [ ] Refrigerator water line tested

  Date _____ By _____ Notes _____

- [ ] **Cabinet & door hardware, accessories** — Finish Carpentry
  Waiting on prerequisites · After: Install kitchen cabinets; Hang interior doors; Interior paint (caulk, fill, finish coats)
  Date _____ By _____ Notes _____

- [ ] **Final caulk & paint touch-up** — Painting
  Waiting on prerequisites · After: Trim: base, casing, crown; Interior paint (caulk, fill, finish coats); Plumbing trim-out (fixtures, valves, toilets); Electrical trim-out (devices, fixtures, panel directory) (+1 more)
  Date _____ By _____ Notes _____

14 Commissioning, Final Inspections & Handoff — 0/15 done

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Plumbing commissioning (leaks, flush, temps)** — Plumbing
  Waiting on prerequisites · After: Plumbing trim-out (fixtures, valves, toilets)
  - [ ] Every fixture run; checked for leaks below (incl. crawl)
  - [ ] Aerators cleaned after flush
  - [ ] Shower / tub max temp tested <=120°F
  - [ ] Water heater set & T&P discharge verified
  - [ ] Main & fixture shutoffs operate

  Date _____ By _____ Notes _____

- [ ] **HVAC startup & commissioning** — HVAC
  Waiting on prerequisites · After: Condenser pad / stand, disconnect & whip; HVAC trim (grilles, registers, thermostat)
  - [ ] Refrigerant charge verified per manufacturer
  - [ ] Static pressure within equipment rating
  - [ ] Airflow at each register checked
  - [ ] Condensate & float switch tested with water
  - [ ] Filter installed; thermostat programmed

  Date _____ By _____ Notes _____

- [ ] **Electrical testing (GFCI/AFCI, polarity, alarms)** — Electrical
  Waiting on prerequisites · HOLD until: Electrical service release / utility reconnection · After: Electrical trim-out (devices, fixtures, panel directory)
  - [ ] Every receptacle tested with plug-in tester
  - [ ] Every GFCI / AFCI tested & reset
  - [ ] Smoke / CO alarms tested & interconnected
  - [ ] Every fixture & fan operates
  - [ ] Panel directory matches

  Date _____ By _____ Notes _____

- [ ] **Gas appliance startup & leak check** — Gas
  Waiting on prerequisites · HOLD until: Gas meter set / service release · After: Appliance installation; HVAC startup & commissioning
  - [ ] Leak check at all appliance connections
  - [ ] Burners adjusted
  - [ ] CO check at appliances
  - [ ] Vent draft verified

  Date _____ By _____ Notes _____

- [ ] **Verify bath fan, hood & dryer exhaust airflow** — Pinestone (GC)
  Waiting on prerequisites · After: Exterior terminations flashed & clear of openings; Electrical trim-out (devices, fixtures, panel directory)
  - [ ] Each bath fan pulls (tissue / flow test) and damper opens
  - [ ] Range hood exhausts outdoors
  - [ ] Dryer damper opens freely

  Date _____ By _____ Notes _____

- [ ] **Blower door / duct leakage testing** — Insulation
  Waiting on prerequisites · After: Electrical trim-out (devices, fixtures, panel directory); HVAC trim (grilles, registers, thermostat)

  Date _____ By _____ Notes _____

- [ ] **Water-intrusion check after rain** — Pinestone (GC)
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment
  - [ ] Crawl/basement dry
  - [ ] No interior stains at windows/doors
  - [ ] Gutters & downspouts discharging correctly

  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Crawlspace post-work humidity & sump check** — Pinestone (GC)
  Waiting on prerequisites · After: Crawlspace final QC & photo record; HVAC startup & commissioning
  - [ ] RH reading recorded and compared to baseline
  - [ ] Sump / dehumidifier tested
  - [ ] No leaks at new plumbing

  Date _____ By _____ Notes _____

- [ ] **Pinestone internal punch walk** — Pinestone (GC)
  Waiting on prerequisites · After: Final caulk & paint touch-up; Plumbing commissioning (leaks, flush, temps); HVAC startup & commissioning; Electrical testing (GFCI/AFCI, polarity, alarms)
  Date _____ By _____ Notes _____

- [ ] **Complete punch items** — Pinestone (GC)
  Waiting on prerequisites · After: Pinestone internal punch walk
  Date _____ By _____ Notes _____

- [ ] **Final construction clean & filter change** — Cleaning
  Waiting on prerequisites · After: Final caulk & paint touch-up; Complete punch items
  - [ ] Inside cabinets & drawers
  - [ ] Windows & tracks
  - [ ] HVAC filter replaced after construction dust
  - [ ] Registers cleaned

  Date _____ By _____ Notes _____

- [ ] **Request & pass final inspections** — Pinestone (GC)
  Waiting on prerequisites · After: Plumbing commissioning (leaks, flush, temps); HVAC startup & commissioning; Electrical testing (GFCI/AFCI, polarity, alarms); Gas appliance startup & leak check (+1 more)
  Date _____ By _____ Notes _____

- [ ] **Handoff package: warranties, manuals, as-built photos, shutoffs** — Pinestone (GC)
  Waiting on prerequisites · After: Request & pass final inspections
  - [ ] Warranties & manuals
  - [ ] Paint & finish schedule
  - [ ] Shutoff / panel / cleanout locations
  - [ ] Pre-drywall photo record
  - [ ] Permit closeout / CO copy
  - [ ] Subcontractor list

  Date _____ By _____ Notes _____

- [ ] **Owner walkthrough & acceptance** — Owner
  Waiting on prerequisites · After: Final construction clean & filter change; Handoff package: warranties, manuals, as-built photos, shutoffs
  Date _____ By _____ Notes _____

- [ ] **Archive project: export backup file & PDFs** — Pinestone (GC)
  Waiting on prerequisites · After: Owner walkthrough & acceptance
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.