PINESTONE
DEVELOPMENT

Inspections & Approvals

Required checkpoints are recorded separately from task completion

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

Requirement "Confirm with AHJ" means the inspection may or may not be required for this jurisdiction; the app treats it as a hold until it is confirmed and recorded. Overrides allow work to proceed but never record an approval.

Preconstruction & Permitting

☐ **Building permit issued** — Not requested
AHJ inspection / approval · Requirement: Required
Permit issued and permit card posted. Record permit number in project jurisdiction details.
Complete before requesting: Apply for building permit & coordinate trade permits
1 active override(s) — work proceeding without this approval (see Overrides).
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ **Trade permits issued (electrical / plumbing / mechanical / gas)** — Not requested
AHJ inspection / approval · Requirement: Confirm with AHJ
Who issues trade permits varies in Tennessee (local codes department vs. State Fire Marshal electrical program). Usually pulled by the licensed trade.
Complete before requesting: Apply for building permit & coordinate trade permits
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☑ **Engineered design / stamped letter received** — Passed / approved
Third party · Requirement: Required · Date: 2026-11-10 · By: Smith Engineering

Site Setup, Protection & Hazard Control

☐ **Hazardous materials clearance (asbestos / lead / mold)** — Not requested
Third party · Requirement: Required
Survey results reviewed; any required abatement completed with clearance documentation before disturbance.
Complete before requesting: Hazardous materials assessment (asbestos / lead / mold)
1 active override(s) — work proceeding without this approval (see Overrides).
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Foundation & Substructure

☐ **Footing / pier inspection (pre-pour)** — Not requested
AHJ inspection / approval · Requirement: Required
Complete before requesting: Excavate footings / pier pads for new point loads
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Structural Framing & Modifications

☐ **Engineer structural observation** — Not requested
Third party · Requirement: Confirm with AHJ
Complete before requesting: Install beam, posts & bearing per engineered design; Verify continuous load path & squash blocks; Framing connectors & hardware (hangers, straps, hold-downs); Engineer structural observation visit
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Rough Plumbing & Gas

☐ **Rough plumbing inspection** — Not requested
AHJ inspection / approval · Requirement: Required
Complete before requesting: Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses; Bathroom 2: Bath framing: tub/shower walls, curbs, niches, recesses; DWV rough-in (drains, vents, cleanouts); Water supply rough-in (manifold, home runs, shutoffs); Nail plates at all pipes within 1-1/4 in. of framing face; Verify bored / notched framing within limits; Water heater rough: location, T&P discharge, pan, expansion; Frost-free hose bibs with backflow protection; DWV & water supply pressure tests
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Gas piping rough / pressure test inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Gas piping rough: sizing, bonding, drips, shutoffs; Gas pressure test & tag
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Rough HVAC & Ventilation

- [ ] **Rough mechanical inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Gas piping rough: sizing, bonding, drips, shutoffs; Equipment locations: air handler, condenser, line set, condensate; Duct rough-in (trunks, branches, returns); Seal duct joints, seams & plenums (mastic); Line set, condensate & penetrations; Condensate drain & secondary protection; Bathroom 1: Bath exhaust fan: ducted to exterior termination; Bathroom 2: Bath exhaust fan: ducted to exterior termination; Range hood duct & make-up air; Dryer exhaust duct; Exterior terminations flashed & clear of openings
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Rough Electrical & Low-Voltage

- [ ] **Rough electrical inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Electrical walk: devices, fixtures, switching, cabinet layout; Branch circuit rough-in (boxes, wiring, home runs); Kitchen circuits & countertop receptacles; Bathroom 1: Bath circuits: 20A receptacle, GFCI, fan, lights; Bathroom 2: Bath circuits: 20A receptacle, GFCI, fan, lights; Laundry circuit(s); AFCI / GFCI protection plan per adopted NEC; Smoke & CO alarm locations (hardwired, interconnected); Cable protection: nail plates & bored-hole setbacks; Recessed lights: IC-rated, airtight, layout; Exterior receptacles & lighting; Bond metal water / gas piping
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Electrical service release / utility reconnection** — Not requested
  Utility · Requirement: Required
  Complete before requesting: Service / panel upgrade: meter base, mast, grounding & bonding
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Pre-Drywall: Fireblocking, Backing, Air Sealing & Insulation

- [ ] **Framing / rough building inspection** — Not requested
  AHJ inspection / approval · Requirement: Required
  Complete before requesting: Framing QC walk; Fireblocking at plates, soffits, chases, stairs & penetrations
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Insulation / energy inspection** — Not requested
  AHJ inspection / approval · Requirement: Confirm with AHJ
  Complete before requesting: Air sealing: plates, penetrations, rims, windows, tubs; Wall insulation
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

- [ ] **Pinestone pre-drywall QC sign-off** — Not requested
  Pinestone internal · Requirement: Required
  Internal hold point. Drywall may not be hung until the pre-drywall walkthrough and photo record are complete.
  Complete before requesting: Pre-drywall photo & video record of every wall & ceiling; Pinestone pre-drywall walkthrough
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Drywall, Tile Backer & Waterproofing

- [ ] **Bathroom 2: Shower waterproofing flood test** — Not requested
  Pinestone internal · Requirement: Required
  Internal hold point per bathroom (some AHJs also inspect pans — confirm). Tile may not start until passed.
  Complete before requesting: Bathroom 2: Flood test 24 hrs & photo record
  Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

☐ **Bathroom 1: Shower waterproofing flood test** — Not requested
Pinestone internal · Requirement: Required
Internal hold point per bathroom (some AHJs also inspect pans — confirm). Tile may not start until passed.
Complete before requesting: Bathroom 1: Flood test 24 hrs & photo record
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Interior Finishes & Trim-Out

☐ **Gas meter set / service release** — Not requested
Utility · Requirement: Required
Complete before requesting: Gas pressure test & tag
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Commissioning, Final Inspections & Handoff

☐ **Blower door / duct leakage test** — Not requested
Third party · Requirement: Confirm with AHJ
Complete before requesting: Blower door / duct leakage testing
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ **Final plumbing inspection** — Not requested
AHJ inspection / approval · Requirement: Required
Complete before requesting: Plumbing trim-out (fixtures, valves, toilets); Plumbing commissioning (leaks, flush, temps)
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ **Final gas inspection** — Not requested
AHJ inspection / approval · Requirement: Confirm with AHJ
Complete before requesting: Gas appliance startup & leak check
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ **Final mechanical inspection** — Not requested
AHJ inspection / approval · Requirement: Required
Complete before requesting: HVAC startup & commissioning
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ **Final electrical inspection** — Not requested
AHJ inspection / approval · Requirement: Required
Complete before requesting: Electrical trim-out (devices, fixtures, panel directory); Electrical testing (GFCI/AFCI, polarity, alarms)
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ **Final building inspection** — Not requested
AHJ inspection / approval · Requirement: Required
Complete before requesting: Complete punch items; Request & pass final inspections
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ **Certificate of occupancy / completion issued** — Not requested
AHJ inspection / approval · Requirement: Confirm with AHJ
Complete before requesting: Request & pass final inspections
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

☐ **Owner final walkthrough & acceptance** — Not requested
Pinestone internal · Requirement: Required
Complete before requesting: Complete punch items; Final construction clean & filter change; Owner walkthrough & acceptance
Result: [ ] Pass [ ] Partial [ ] Fail Date _____ Inspector _____ Ref # _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

Override log (work allowed to proceed WITHOUT approval)

2 record(s)

2026-11-10 ACTIVE — "Interior demolition to studs" proceeded before "Building permit issued" (status then: Not requested). Reason: Inspector OK by phone, card Friday. By: Pinestone.

2026-11-10 ACTIVE — "Interior demolition to studs" proceeded before "Hazardous materials clearance (asbestos / lead / mold)" (status then: Not requested). Reason: Inspector OK by phone, card Friday. By: Pinestone.

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.