PINESTONE
DEVELOPMENT

Trade Task List

Pinestone (GC)

E2E — 77 Test St Full Gut

AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

1 of 36 applicable tasks complete (3%)

Legend: ☐ open ☑ complete ⊟ not applicable HOLD = required inspection/approval not yet recorded as passed.

Work for this trade in construction order. Items marked HOLD may not start until the listed inspection or approval is recorded as passed by Pinestone.

01 Preconstruction & Permitting

1/8 done

☑ **Existing-conditions walkthrough & baseline photos** — Pinestone (GC)
Complete · Completed 2026-11-10

☐ **Field measure & as-built floor plan** — Pinestone (GC)
Blocked · Reason: Waiting on attic access
- ☐ Ceiling heights recorded
- ☐ Window/door sizes recorded
- ☐ Joist direction and bearing walls marked

Notes: Ceilings 8'-2" typical; kitchen 7'-11"
Date _____ By _____ Notes _____

☐ **Finalize scope of work & selections schedule** — Pinestone (GC)
Waiting on prerequisites · After: Field measure & as-built floor plan
- ☐ Scope by trade written
- ☐ Allowances and selection deadlines set
- ☐ Long-lead items identified

Date _____ By _____ Notes _____

☐ **Permit drawings / scope plans** — Pinestone (GC)
Waiting on prerequisites · After: Finalize scope of work & selections schedule
- ☐ Floor plan existing + proposed
- ☐ Structural sheet / engineer letter attached
- ☐ Window/door schedule incl. egress & safety glazing

Date _____ By _____ Notes _____

☐ **Apply for building permit & coordinate trade permits** — Pinestone (GC)
Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Permit drawings / scope plans
- ☐ Correct jurisdiction / AHJ confirmed
- ☐ Code edition confirmed and recorded in project
- ☐ Trade contractors pulling their own permits confirmed

Date _____ By _____ Notes _____

☐ **Utility coordination: temp power, disconnects, accounts** — Pinestone (GC)
Waiting on prerequisites · After: Finalize scope of work & selections schedule
- ☐ Electric account / temp power
- ☐ Water account active
- ☐ Gas disconnect or meter plan
- ☐ Service upgrade requested with utility (if any)

Date _____ By _____ Notes _____

☐ **Schedule trades; verify licenses & insurance** — Pinestone (GC)
Waiting on prerequisites · After: Finalize scope of work & selections schedule
- ☐ License verified (TN Board for Licensing Contractors / local)
- ☐ COI with general liability on file
- ☐ Workers comp or exemption on file
- ☐ Scope of work signed

Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Order long-lead items (windows, doors, cabinets, tile, equipment)** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] Lead times recorded
  - [ ] Window/door sizes verified against rough openings or measured openings
  - [ ] Delivery dates scheduled to need

  Date _____ By _____ Notes _____

02 Site Setup, Protection & Hazard Control — 0/4 done

- [ ] **Post permit card, jobsite sign, lockbox** — Pinestone (GC)
  Waiting on prerequisites · HOLD until: Building permit issued · After: Apply for building permit & coordinate trade permits
  Date _____ By _____ Notes _____

- [ ] **Dumpster & portable toilet** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] Placement does not block sidewalk / ROW without permit
  - [ ] Plywood under dumpster on driveway

  Date _____ By _____ Notes _____

- [ ] **Protect retained items (floors, windows, trees, equipment)** — Pinestone (GC)
  Ready to start
  - [ ] Retained hardwood covered
  - [ ] Retained windows protected
  - [ ] Tree root zones protected
  - [ ] Neighbor property protected

  Date _____ By _____ Notes _____

- [ ] **Jobsite safety setup** — Pinestone (GC)
  Waiting on prerequisites · After: Finalize scope of work & selections schedule
  - [ ] Fire extinguisher
  - [ ] First aid kit
  - [ ] Floor openings covered / guarded
  - [ ] Temporary handrails at stairs

  Date _____ By _____ Notes _____

03 Demolition & Discovery — 0/3 done

- [ ] **Post-demo photo documentation of all framing** — Pinestone (GC)
  Waiting on prerequisites · After: Debris removal & broom clean · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Every wall and ceiling bay photographed
  - [ ] Damage (rot, termites, fire, cut joists) photographed with location

  Date _____ By _____ Notes _____

- [ ] **Post-demo structural & moisture assessment** — Pinestone (GC)
  Waiting on prerequisites · After: Debris removal & broom clean
  - [ ] Rot / termite / fire damage located
  - [ ] Over-notched or cut framing found
  - [ ] Undersized headers / prior bad modifications found
  - [ ] Moisture readings of framing at wet areas

  Date _____ By _____ Notes _____

- [ ] **Update scope & change orders from discoveries** — Pinestone (GC)
  Waiting on prerequisites · After: Post-demo structural & moisture assessment
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

04 Foundation & Substructure — 0/2 done

- [ ] **Crawlspace moisture & framing assessment** — Pinestone (GC)
  Ready to start · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Moisture content of sill, joists, girders recorded
  - [ ] Joist clearance to grade checked (18 in. / 12 in. girders)
  - [ ] Signs of water entry mapped
  - [ ] Dryer, bath fan, plumbing vents not terminating in crawl

  Date _____ By _____ Notes _____

- [ ] **Crawlspace final QC & photo record** — Pinestone (GC)
  Waiting on prerequisites · After: Ground vapor retarder / crawlspace liner; Seal crawlspace vents, rim, and penetrations; Crawlspace conditioning / dehumidification; DWV & water supply pressure tests (+1 more) · PHOTOGRAPH BEFORE CONCEALING

  Date _____ By _____ Notes _____

05 Structural Framing & Modifications — 0/1 done

- [ ] **Framing QC walk** — Pinestone (GC)
  Waiting on prerequisites · After: Interior demolition to studs; Attic access opening; Straighten / plane walls & ceilings for flat drywall; Bathroom 1: Bath framing: tub/shower walls, curbs, niches, recesses (+2 more)
  - [ ] Plumb, level, square
  - [ ] Crowns aligned
  - [ ] Notches/bores within limits
  - [ ] Top plates tied where cut
  - [ ] Window/door ROs verified

  Date _____ By _____ Notes _____

07 Rough Plumbing & Gas — 0/1 done

- [ ] **Plumbing layout walk with trade** — Pinestone (GC)
  Waiting on prerequisites · After: Owner selections approved & signed; Post-demo structural & moisture assessment
  - [ ] Fixture spec sheets on site
  - [ ] Fixture centerlines marked
  - [ ] Valve heights/locations marked
  - [ ] Water heater & manifold location set

  Date _____ By _____ Notes _____

08 Rough HVAC & Ventilation — 0/1 done

- [ ] **Exterior terminations flashed & clear of openings** — Pinestone (GC)
  Waiting on prerequisites · After: Gas piping rough: sizing, bonding, drips, shutoffs; Equipment locations: air handler, condenser, line set, condensate; Line set, condensate & penetrations; Bathroom 1: Bath exhaust fan: ducted to exterior termination (+3 more)
  - [ ] Each termination flashed (mounting block / roof jack)
  - [ ] Dampers move freely
  - [ ] Clearances from windows/doors per code/manufacturer

  Date _____ By _____ Notes _____

09 Rough Electrical & Low-Voltage — 0/2 done

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

- [ ] **Electrical walk: devices, fixtures, switching, cabinet layout** — Pinestone (GC)
  Waiting on prerequisites · After: Owner selections approved & signed; Straighten / plane walls & ceilings for flat drywall
  - [ ] Every receptacle/switch marked on studs
  - [ ] Fixture boxes centered on rooms/cabinets
  - [ ] Under-cabinet & vanity light locations
  - [ ] Dimmer/smart switch box depth

  Date _____ By _____ Notes _____

- [ ] **Photograph all wiring with tape references** — Pinestone (GC)
  Waiting on prerequisites · After: Branch circuit rough-in (boxes, wiring, home runs); Cable protection: nail plates & bored-hole setbacks · PHOTOGRAPH BEFORE CONCEALING

  Date _____ By _____ Notes _____

10 Pre-Drywall: Fireblocking, Backing, Air Sealing & Insulation — 0/3 done

- [ ] **Record dimensions of concealed items (valves, blocking, boxes)** — Pinestone (GC)
  Waiting on prerequisites · After: Bathroom 1: Shower / tub valve rough: depth, height, pressure-balance; Bathroom 2: Shower / tub valve rough: depth, height, pressure-balance; Backing & blocking (cabinets, TV, rails, fans, hardware)

  Date _____ By _____ Notes _____

- [ ] **Pre-drywall photo & video record of every wall & ceiling** — Pinestone (GC)
  Waiting on prerequisites · After: Fireblocking at plates, soffits, chases, stairs & penetrations; Backing & blocking (cabinets, TV, rails, fans, hardware); Air sealing: plates, penetrations, rims, windows, tubs; Wall insulation · PHOTOGRAPH BEFORE CONCEALING
  - [ ] Each wall photographed with room label & tape measure
  - [ ] Ceilings photographed
  - [ ] Video walkthrough saved
  - [ ] Photos attached to tasks / backup file

  Date _____ By _____ Notes _____

- [ ] **Pinestone pre-drywall walkthrough** — Pinestone (GC)
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment (+39 more)
  - [ ] All rough inspections passed (see Inspections)
  - [ ] Nail plates everywhere within 1-1/4 in.
  - [ ] Fireblocking & penetrations sealed
  - [ ] Blocking for every accessory
  - [ ] Valve depths verified against tile wall thickness
  - [ ] Box depths match finish
  - [ ] Ducts sealed, boots secured
  - [ ] Bath fans terminate outdoors
  - [ ] Smoke/CO locations roughed
  - [ ] Insulation complete, no gaps
  - [ ] Photo record complete

  Date _____ By _____ Notes _____

11 Drywall, Tile Backer & Waterproofing — 0/1 done

- [ ] **Drywall QC with raking light** — Pinestone (GC)
  Waiting on prerequisites · After: Tape, mud & sand to specified finish level
  - [ ] No ridging / crowned joints
  - [ ] Corners straight
  - [ ] Cabinet & tile walls flat
  - [ ] Outlet cut-outs tight

  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut
AHJ: not set · Code: -

77 Test St, Nashville, TN 37206
Generated Nov 10, 2026, 2:27 PM

12 Exterior Envelope & Site

0/1 done

- [ ] **House numbers visible from street** — Pinestone (GC)
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Lead-safe containment setup (RRP); Interior demolition to studs (+1 more)
  Date _____ By _____ Notes _____

13 Interior Finishes & Trim-Out

0/1 done

- [ ] **Appliance installation** — Pinestone (GC)
  Waiting on prerequisites · After: Countertop install; Plumbing trim-out (fixtures, valves, toilets); Electrical trim-out (devices, fixtures, panel directory)
  - [ ] Range anti-tip bracket installed
  - [ ] Dishwasher high loop / air gap per local rule
  - [ ] Gas connector & shutoff accessible
  - [ ] Refrigerator water line tested

  Date _____ By _____ Notes _____

14 Commissioning, Final Inspections & Handoff

0/8 done

- [ ] **Verify bath fan, hood & dryer exhaust airflow** — Pinestone (GC)
  Waiting on prerequisites · After: Exterior terminations flashed & clear of openings; Electrical trim-out (devices, fixtures, panel directory)
  - [ ] Each bath fan pulls (tissue / flow test) and damper opens
  - [ ] Range hood exhausts outdoors
  - [ ] Dryer damper opens freely

  Date _____ By _____ Notes _____

- [ ] **Water-intrusion check after rain** — Pinestone (GC)
  Waiting on prerequisites · After: Engage engineer: structural design / stamped letter; Order long-lead items (windows, doors, cabinets, tile, equipment); Interior demolition to studs; Post-demo structural & moisture assessment
  - [ ] Crawl/basement dry
  - [ ] No interior stains at windows/doors
  - [ ] Gutters & downspouts discharging correctly

  Date _____ By _____ Notes _____

- [ ] **Crawlspace post-work humidity & sump check** — Pinestone (GC)
  Waiting on prerequisites · After: Crawlspace final QC & photo record; HVAC startup & commissioning
  - [ ] RH reading recorded and compared to baseline
  - [ ] Sump / dehumidifier tested
  - [ ] No leaks at new plumbing

  Date _____ By _____ Notes _____

- [ ] **Pinestone internal punch walk** — Pinestone (GC)
  Waiting on prerequisites · After: Final caulk & paint touch-up; Plumbing commissioning (leaks, flush, temps); HVAC startup & commissioning; Electrical testing (GFCI/AFCI, polarity, alarms)
  Date _____ By _____ Notes _____

- [ ] **Complete punch items** — Pinestone (GC)
  Waiting on prerequisites · After: Pinestone internal punch walk
  Date _____ By _____ Notes _____

- [ ] **Request & pass final inspections** — Pinestone (GC)
  Waiting on prerequisites · After: Plumbing commissioning (leaks, flush, temps); HVAC startup & commissioning; Electrical testing (GFCI/AFCI, polarity, alarms); Gas appliance startup & leak check (+1 more)
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.

E2E — 77 Test St Full Gut

77 Test St, Nashville, TN 37206
AHJ: not set · Code: -
Generated Nov 10, 2026, 2:27 PM

- [ ] **Handoff package: warranties, manuals, as-built photos, shutoffs** — Pinestone (GC)
  Waiting on prerequisites · After: Request & pass final inspections
  - [ ] Warranties & manuals
  - [ ] Paint & finish schedule
  - [ ] Shutoff / panel / cleanout locations
  - [ ] Pre-drywall photo record
  - [ ] Permit closeout / CO copy
  - [ ] Subcontractor list

  Date _____ By _____ Notes _____

- [ ] **Archive project: export backup file & PDFs** — Pinestone (GC)
  Waiting on prerequisites · After: Owner walkthrough & acceptance
  Date _____ By _____ Notes _____

Code references cite 2018 IRC / NEC model-code sections. This project: code edition NOT SET — confirm edition and local amendments with the AHJ.